

Details of Revision Amendments

Document Control

The Construction Environmental Representative is responsible for ensuring that this plan is reviewed and approved. The Construction Environmental Representative is responsible for updating this plan to reflect changes to construction, legal and other requirements, as required.

Amendments

Any revisions or amendments must be approved by the Project Director in consultation with Project Co before being distributed / implemented.

Revision Details

Revision	Details	Date
A	Issued to Pco for review.	23/02/2022
B	Issued to NELP for review.	25/03/2022
C	Issued for Certification by IREA following DELWP draft review and incorporating to revisions following NELP review comments and DELWP review.	19/04/2022
D	Issued for Certification by IREA following IREA Comment Close Out.	17/05/2002
E	Issued for Certification by IREA following IREA Comment Close Out.	19/05/2022
F	DELWP Comments addressed	13/06/2022
G	Issued for verification by IREA	12/07/2022
G.01	Verification by IREA, minor formatting addressed. Submittal to NELP	18/07/2022
0	Issued to DELWP for Approval	22/07/2022

Contents

1. Project overview.....	8
1.1 Purpose and Scope.....	8
1.2 North East Link Primary Package Overview	8
2. NEL Approvals.....	10
2.1 Incorporated Document	11
2.2 Secondary Approvals for the Compound.....	12
3. Mobilisation Compound	13
3.1 Compound.....	14
3.2 Identification of Sensitive Receptors.....	16
3.3 Justification of Location and Use of Compound	18
3.4 Work Activities and Timing.....	19
3.5 Operation of the Compound.....	19
3.6 Working Hours	20
3.7 Management of Impacts	20
3.7.1 EPR Compliance	22
3.7.2 Preliminary Risk Assessment and Identification of Impacts	24
4. Management of Environmental Sensitivities.....	26
5. Site Demobilisation and Restoration	34
6. Communications, Stakeholder and Community Engagement	35
6.1 Stakeholder and Community Engagement Approach.....	35
6.2 Contact Numbers	35
6.3 Complaint Management.....	35
7. Spark Environmental Management System (EMS).....	38
7.1 Environmental Strategy.....	38
7.2 Construction Environmental Management Plan (CEMP).....	38
7.3 Environmental Management Framework (EMF).....	39
7.4 Worksite Environmental Management Plan (WEMP)	39
7.5 Independent Reviewer and Environmental Auditor (IREA).....	39
8. Review	40
Appendix A: IEA Verification.....	41

Tables

Table 1: Construction Compound Plans – Primary Package	9
Table 2: Indicative Timeframes	9
Table 3: Incorporated Document - relevant clauses for this Plan	11
Table 4: Secondary Approvals	12
Table 5: Avoid, Minimise and Mitigate Impacts of Compound Implementation	19
Table 6: Mobilisation Compound (setup activities and indicative timings)	19
Table 7: Impacts of compound on sensitive receptors	20
Table 8: Primary Package - Management Plans required by the EPR	23
Table 9: Preliminary Risk Assessment – Manningham Mobilisation Compound	24
Table 10: Residual Risk Assessment – Manningham Mobilisation Compound	26
Table 11: Complaint management requirements and responsibilities	35

Figures

Figure 1: CCP Planning and Approvals Context	10
Figure 2: Indicative Compound Location and Manningham Construction Site	13
Figure 3: Mobilisation Compound.....	15
Figure 4: Construction Site location with nearby sensitive receptors.....	17
Figure 5: Existing flooding extent for 1% (1 in 100) AEP event	33
Figure 6: Spark Environmental Management System framework.....	38

Definitions and Abbreviations

Term/Abbreviation	Definition
Annual Exceedance Probability (AEP)	Defines the likelihood of a flood occurring in any given year. The most used definition in planning is the '1 in 100-year flood'. This refers to a flood level that has a one in a hundred, or 1%, chance of being equalled or exceeded in any year (1% AEP = 100-year average recurrence interval).
Business	Commercial activity in which the aim is to make a profit.
CCEP	Communication and Community Engagement Plan
CCP	Construction Compound Plan
Condition Report	<p>A report completed prior to occupancy which involves a visual assessment of the Construction Compound area highlighting any constructional and cosmetic fabric defects.</p> <p>As agreed with SPARK and NELP, the Condition Report must be completed and agreed with Council prior to sign off by all parties.</p>
Construction Environmental Management Plan (CEMP)	Overarching document which details the management of environmental aspects and impacts associated with the delivery of the works. The document has been prepared in accordance with the EMF.
Community Facilities	Refers to recreational, social, or educational spaces (for example schools, sports ovals, or local halls) available for use by the local community.
Construction Compound	Long term compound, including buildings for office, crib (meals), ablutions and washing facilities located within fixed a boundary.
Construction Site	Short term construction works areas or construction fronts including temporary storage/laydown areas that are to be undertaken throughout the Primary Package
CNVMP	Construction Noise and Vibration Management Plan
Decibel (dB)	A logarithmic scale is used to describe the level of sound, referenced to a standard level. It is widely accepted that a 3dB change in traffic noise levels (of the same character) is barely, if at all detectable, whereas a change of 5 dB is clearly noticeable. A 10 dB increase is typically considered to sound twice as loud (noting a change of -10 dB would typically sound half as loud).
DELWP	Department of Environment, Land, Water & Planning
D&C	Design and Construction
D&C Contractor	Joint venture between the entities, Webuild S.p.A, GS Engineering & Construction Australia Pty Ltd, CPB Contractors Pty Ltd and China Construction Oceania Pty Ltd
Environment Effects Statement (EES)	Assessment of the potential environmental, social, and business impacts associated with the proposed construction and operation of the North East Link Primary Package under the Environment Effects Act 1978.

Term/Abbreviation	Definition
Environmental Management Framework (EMF)	The EMF is to provide a transparent framework to manage the environmental effects of the Project to meet statutory requirements, protect environmental values and sustain stakeholder confidence. The EMF provides clear accountabilities for the implementation of the Environmental Performance Requirements (EPRs).
Environmental Performance Requirements (EPRs)	A suite of performance-based environmental standards and outcomes that apply to the design, construction, and operation of the Project. Define the minimum environmental outcomes that must be achieved during Project delivery.
EMS	Environmental Management System
EPA	Environment Protection Authority Victoria
FFG	Flora and Fauna Guarantee Act 1998 (Vic)
Incorporated Document	GC98 – The delivery of the Project is facilitated by the Incorporated Document under the Banyule, Boroondara, Manningham, Whitehorse, Whittlesea, and Yarra Planning Schemes approved December 2019.
Independent Environmental Auditor (IEA)	The independent party appointed by the Victorian Government to undertake environmental reviews and environmental audits of project activities including assessing compliance with the EMF. The Independent Environmental Auditor is a component of the Independent Reviewer and Environmental Auditor role.
Independent Reviewer and Environmental Auditor (IREA)	The Independent Reviewer and Environmental Auditor is appointed by the Victorian Government to perform two roles: review and environmental audit. The review role involves independent review of project activities including design reports, construction packages, and design and construction management. The Independent Environmental Auditor role is described above.
North East Link Project (NELP)	North East Link Project is an organisation within MTIA that is responsible for developing and delivering the project on behalf of the Victorian Government.
M&E	Mechanical and Electrical
MWC	Melbourne Water Corporation
NEL	North East Link
NELP	North East Link Project
NML	Noise Management Level
Open Space	Land that provides outdoor recreation, leisure and/or environmental benefits and/or visual amenity.
PP	Primary Package
PPP	Public Private Partnership
PSA	Planning Scheme Amendment

Term/Abbreviation	Definition
Project Co	Spark North East Link Pty Limited as trustee of the Spark North East Link Trust
Project or North East Link	The North East Link project approved under the Incorporated Document.
Project boundary	The project boundary encompasses the area within which the project will be developed and is the area that is referenced in the Incorporated Document.
Primary Package	Design, financing, construction and commissioning of the Works, including 6.5km twin three or four-lane tunnels, with interchanges at Manningham and Lower Plenty Roads and upgrades to Greensborough and Bulleen Roads.
Reserve	Land reserved for community or public purposes.
Risk	Risk is measured as a combination of the magnitude of potential consequences of an event happening, and the likelihood of the event and associated impact occurring.
Stakeholders	Stakeholders as specifically identified under Clause 4.5.5 (b-c) of the Incorporated Document. Also defined by person or group affected by or concerned with an issue.
SEM	Sequential Excavation Mining
Sensitive Receptors	Sensitive receptors as per relevant statutory guidelines, including homes, schools, universities and hospitals, or places where a person's regular daily life might be affected by amenity impacts because of the Project. Sensitive receptors do not include public open space or places of work.
Shared use path	A shared use path (SUP) is a path that may be used by walkers and cyclists. For the Project shared use paths have been designed to be not less than three meters wide.
Spark	Consortium selected to deliver the primary package on the North East Link (NEL)
TBM	Tunnel Boring Machine
TIA	Traffic Impact Assessment
TPZ	Tree Protection Zone
UDS	Urban Design Strategy
Unavoidable works	Unavoidable works are defined in EPR NV3 and must be verified by the IEA as such for each instance they are undertaken. Unavoidable works may result in noise from construction works during weekend/evening work hours and the night period which do not meet the guideline targets in EPR NV3 and the definition of unavoidable works
WEMP	Worksite Environmental Management Plan
YVW	Yarra Valley Water

1. Project overview

1.1 Purpose and Scope

The purpose of this Construction Compound Plan (CCP) is to comply with the requirements of clauses 4.12.1 and 4.12.2 of the North East Link Project Incorporated Document (Incorporated Document) and regulate the use and development of the Mobilisation Compound (YEMS Early Works Compound – to be incorporated into this CCP) for the Manningham Construction Site.

A Construction Compound is a long-term compound comprising buildings for office, crib meals, ablutions and washing facilities located within a fixed boundary. The Construction Compound is established and operated in accordance with the approved CCP, and relevant Environmental Performance Requirements (EPRs) included in the approved Environmental Management Framework (EMF). It is not a Construction Site but supports construction activities.

A Construction Site comprises of short-term construction work areas or construction ancillary facilities such as but not limited to, temporary storage/laydown areas, bentonite plants and water treatment plants.

This approach to delineate Construction Compound and Construction Sites is consistent with previous CCPs approved for the Early Works Package of the North East Link (NEL) Project.

This plan describes the proposed activities, hours of operation and potential environmental and community impacts of the Manningham Compound. This includes mitigation and management controls associated with the construction and operation of the proposed Compound that will support site establishment and ongoing construction as part of the Primary Package of the NEL.

1.2 North East Link Primary Package Overview

Spark North East Link Pty Limited as trustee of the Spark North East Link Trust (Project Co) has been contracted by The Minister for Transport Infrastructure for and on behalf of the Crown in right of the State of Victoria and the North East Link State Tolling Corporation (together the State) to deliver the Primary Package under a Project Deed dated 27 October 2021 (Project Deed).

The aim of the North East Link Project is to complete the missing link in Melbourne's orbital freeway between an upgraded Eastern Freeway and the M80 Ring Road.

The Design & Construction (D&C) Contractor has been contracted by North East Link to complete the missing link in Melbourne's orbital freeway between an upgraded Eastern Freeway and the M80 Ring Road. The D&C Contractor Project Co is responsible for delivering the Primary Package under a public-private partnership (PPP) framework encompassing:

- Design, financing, construction and commissioning of the Works, including 6.5km twin three or four-lane tunnels, with interchanges at Manningham and Lower Plenty Roads and upgrades to Greensborough and Bulleen Roads, as well as the Secondary Package (SP) Intelligent Transport System (ITS) Works
- Development of the SP Interface Zones Preliminary Design
- Undertaking the Services for the Primary Package and the Extended Operational Activities for the Extended Operational Area

The Secondary Packages will be designed and constructed by other parties

Project Co has subcontracted the Development Activities (as defined in the Project Deed) to the unincorporated joint venture, comprising Webuild S.p.A, GS Engineering & Construction Australia Pty Ltd, CPB Contractors Pty Ltd and China Construction Oceania Pty Ltd (D&C Contractor) under the D&C Contract between Project Co and the D&C Contractor dated 27 October 2021 (D&C Contract).

The Primary Package has been split into multiple construction sites: Northern Construction Area, Manningham Construction Area, and Southern Construction Area.

Locations of the current proposed compounds that will support the construction activities for the NEL Primary Package are listed in Table 1. Separate CCPs will be prepared covering these Construction Compound as indicated in Table 1. The planned period of occupation of the Manningham Construction Compound is provided in Table 2.

Table 1: Construction Compound Plans – Primary Package

Construction Area	Construction Compound Plans	Construction Activity supported by this CCP
Manningham	<ul style="list-style-type: none"> • Mobilisation Compound – This Plan • Structures / M&E Compound • SEM Compound 	Comprises the Manningham cut and cover structures and Ramps, the SEM Tunnel site installations, local road upgrades (Manningham Rd, Bride St, Bulleen Rd, Templestowe Rd) and the operations and maintenance building
Northern	<ul style="list-style-type: none"> • Mobilisation Compound (Borlase <i>Early Works Compound</i>) • Structures Compound 	Comprises the Lower Plenty cut and cover structures.
	<ul style="list-style-type: none"> • Civil and Roads Compound • TBM Compound • Vent Office Compound 	Comprises the Watsonia trench and TBM launch structures and site installations, and the ventilation building in front of Simpson Barracks. Loading of TBM spoil for off-site disposal.
Southern	<ul style="list-style-type: none"> • Civil/ Structural/ Roads Compound • Cut and Cover Compound 	Comprises the Bulleen cut and cover structure, including the land bridge and the southern ventilation building.

Table 2: Indicative Timeframes

Compound Milestones	Timing
Mobilisation Period	Q3 2022 At commencement of occupation any monitoring or environmental controls as required by the WEMP will be implemented.
Occupation of the compound	Q3 2022
Demobilisation	Q1 2023

No works will commence on the establishment of the compound until such a time this CCP is approved by DELWP.

The Mobilisation Compound to which this CCP applies only remains in place until such a time the long-term Structures/M&E compound is established in Q4 2022.

2. NEL Approvals

NELP has obtained all Primary Approvals for the North East Link Project. Primary approvals apply to the Primary Package. Primary approvals include:

- Planning approval under the Planning and Environment Act (Vic, 1987)
- Cultural Heritage Management Plan (No. 15576) approved under the Aboriginal Heritage Act (Vic, 2006)
- Approval for works on Commonwealth land under the Environment Protection and Biodiversity Conservation Act (Cth) 1999
- Development Licence authorising the development and installation of the road tunnel ventilation systems for the NEL Project under the Environment Protection Act 2017

Planning approval for the NEL Project is facilitated through a Planning Scheme Amendment (PSA) (GC98), as gazetted on the 3rd of January 2020. The PSA allows for the use and development of the North East Link Project, subject to specific controls set out in the North East Link Project Incorporated Document which apply to all land within the designated project boundary.

This Plan is prepared in accordance with the Incorporated Document and its preparation is informed by other relevant project approvals including the approved (and amended) Environmental Management Framework (EMF) with Environmental Performance Requirements (EPRs).

Figure 1, below illustrates the planning and environment approvals context for this Plan.




Figure 1: CCP Planning and Approvals Context

2.1 Incorporated Document

The Incorporated Document allows the land within the project boundary to be used and developed for the North East Link Project. The Incorporated Document has the effect of exempting the project from the usual requirements of the planning schemes and allowing the use and development of land for the project, so long as the works are located within the project boundary and comply with the conditions of the Incorporated Document.

The following conditions of the Incorporated Document are being met through the development of this Plan:

- CCP to be prepared in accordance with the requirements of clause 4.12 of the Incorporated Document
- Preparation of CCP to the satisfaction of the Minister for Planning
- On Independent Environmental Auditor (IEA) verification and Minister for Planning acceptance of this Plan, presentation of the current version on a clearly identifiable Project website.

Clause 4.12 of the Incorporated Document outlines requirements for CCPs, including content requirements. These requirements are summarised in Table 3, with a cross reference to where they are addressed in this Plan. Unless an exemption has been provided by the Minister for Planning, CCPs are required for all construction compound (defined in Section 1.1) associated with construction of the NEL Project.

Table 3: Incorporated Document - relevant clauses for this Plan

Document Reference	Content requirements	Where addressed
4.12.1	Prior to the use and development of any construction compound, a CCP must be prepared to the satisfaction of the Minister for Planning.	This plan
4.12.2 a)	A plan showing the location and layout of each compound and the categories of works and operations proposed within each compound.	Section 3
4.12.2 b)	The estimated duration of activity within each compound.	Section 1.2 Section 3.4
4.12.2 c)	Demonstration that any compound proposed on land which is not to be permanently acquired are reasonably required in the location in which they are proposed, including demonstration that alternatives which reduce the impact of the compound on such land are not feasible or practical.	Section 3.3 Section 5
4.12.2 d)	Demonstration that the compound (and categories of permissible works within each compound) have been sited to avoid, then minimise, then mitigate, impacts on sensitive receptors (including residences, open space, schools, community organisations and sporting and recreation areas).	Section 3
4.12.2 e)	Demonstration that the categories of works proposed within the compound are appropriate having regard to whether the land is flood prone, including any flood modelling where appropriate, or has any environmental sensitivity, and that the works will be suitably managed to address any flood risk.	Section 4
4.12.2 f)	Measures to restore the former use of the land used for construction once these activities are complete.	Section 5
4.12.3	A CCP may be prepared and approved in stages but a CCP for any stage must be approved before the commencement of use and development for that stage.	Section 2 Section 8
4.12.4	A CCP may be amended from time to time, to the satisfaction of the Minister for Planning.	Section 8
4.12.5	All construction compounds must be located and operated in accordance with the approved CCP and relevant EPRs included in the approved EMF.	Section 2, 3, 7

2.2 Secondary Approvals for the Compound

Table 4 details the requirements of Secondary Approvals that may be necessary to establish the Mobilisation Compound (CCP006). These requirements are in addition to the Project Scope and Delivery Requirements.

Table 4: Secondary Approvals

Legislation	Responsible Authority	Approval	Purpose/Location	Required for this CCP
<i>Wildlife Act 1975</i>	DELWP	Management Authorization for the salvage and handling of fauna	If works will require the salvage, handling, removal, or destruction of wildlife	Not required for this CCP. No physical works are required to establish this compound hence no fauna will require salvaging or handling.
<i>Flora and Fauna Guarantee Act 1988</i>	DELWP	Permit/s to take protected species.	Ecology Assessment will address the need for a permit to remove protected flora on public land.	Not required for this CCP. No physical works are required to establish this compound hence no new impacts on protected flora or fauna. However, noted that consideration of Flora and Fauna from prolonged use of the existing compound to be considered.
<i>Road Management Act 2004</i>	City of Banyule	Working within a road reserve permit	Local streets associated with the works	Not required for this CCP. No changes or impacts to local streets. Separate RMA approvals are in place for the permanent closure of Drysdale Street as part of the permanent construction works
<i>Road Management Act 2004</i>	Department of Transport	Working within a road reserve permit	Greensborough Hwy may require a road reserve permit.	Not required for this CCP. No road reserve works required for the establishment of this compound
<i>Heritage Act 2017</i>	Heritage Victoria	Permit/s to impact places on Victorian Heritage Register (VHR), and consents for impacts on places on the Victorian Heritage Inventory (VHI).	If a works will impact on a registered place.	Not required for this CCP. No HVI or VHR places identified at the site
<i>Victoria Planning Provisions – Banyule Planning Scheme</i>	DELWP	North East Link Incorporated Document conditions, including native vegetation removal and Environmental Performance Requirements.	Works within the project boundary. Removal of native vegetation (to be confirmed based on findings from arborist/ecologist assessment) Note: Any removal of vegetation outside the project boundary which may be required to gain access to project land, would need to be assessed under the Planning Scheme requirements.	Not required for this CCP. No Native vegetation will be removed for the purposes of establishing this compound

3. Mobilisation Compound

This Manningham Mobilisation Compound will be mobilised to support the Manningham Construction Site including the construction of the cut and cover structure, including structures, and maintenance building.

The Mobilisation Compound described in this plan are located on Bulleen Road, Bulleen, in the Manningham Construction Area (Figure 2). This compound was previously utilised for Early Works, also known as YEMS Greenaway Street Compound.

The overarching location of the construction site in relation to the Manningham Compound, environmental features and businesses are shown in Figure 4.

The land is in the municipality of Manningham City Council and includes park land, recreational facilities, businesses, education and residential dwellings. A portion of former drive-in site is heavily vegetated with trees along the Yarra River. The EMF defines this area as a no-go-zone and not to be impacted upon. All compounds are situated within the designated Project Boundary and do not encroach on the no-go-zones.

The detailed site plan for the Compound is shown in Figure 3. This site plan provides further detail on the facilities being mobilised that will be utilised by Spark and subcontracted staff.

Fencing and hoarding will be installed to delineate the construction site from surrounding land as shown in Figure 3.



Figure 2: Indicative Compound Location and Manningham Construction Site

3.1 Compound

Below outlines the compound and facilities within the Manningham Cut & Cover area (within the Bulleen Industrial Zone), their purpose and what construction activities the compound will support. The location and details of the compound are subject to minor layout changes if generally in accordance with the approved CCP. These changes will be based on subcontractor optimisation the compound layout.


In line with the definition of a Construction Compound, a summary of compound inclusions of the compound is outlined below.

The **Mobilisation Compound** is single storey and contains the following existing facilities:

- First Aid Room
- Office complex
- Lunchrooms
- Ablutions
- Covered walkways / prestart area
- Carpark, laydown, haul roads
- Service connections

The following work activities will typically occur in the compound:

- Office housing for white collar supervisory and support staff
- Providing workforce amenities for Blue Collar workforce including lunchrooms, toilets, changerooms and parking
- Short term materials laydown generally using storage containers where practical to do so
- Short Term Storage of vehicles, plant, trucks, and construction materials out of hours where the storage elsewhere would likely cause security risks
- Storage of hazardous substances in compliance with AS 1940:2017, Dangerous Goods Act 1985 and Dangerous Goods (Storage and Handling) Regulations 2012
- Storage of tools, equipment and non-hazardous substances within shipping containers
- Dismantlement of the compound after occupation.



Manningham Construction Compound Plan (CCP) – Mobilisation Compound
Document No.: NEL-CNT-SDC-2990-EPA-PLN-0006 Revision: 0
 Management System - Uncontrolled Document when Printed

3.2 Identification of Sensitive Receptors

Clause 4.12.2 (d) of the Incorporated Document requires demonstration that the compound has been sited to avoid, then minimise, then mitigate impacts on sensitive receptors.

The location of the Compound may have impacts on the following sensitive receptors:

- 1) Residents on the following streets:
 - Ilma Court/Robb Close
 - Golden Way/ St Andrews Crescent
 - Avon Street
 - Austin Street
 - Bulleen Road
- 2) Businesses:
 - Bulleen Industrial Precinct (including Bulleen Industrial Zone, BIZ Group)
- 3) EMF No Go Zones:
 - Bolin Bolin Bilabong (Culturally Significant)
 - Rear of 49 Greenaway Street
- 4) Environmental:
 - Yarra River
 - River Red Gum

Figure 4 shows the compound location in relation to the surrounding area and sensitive receptors.

Section 3.3 includes a discussion of how selection of the site seeks to avoid, minimise and mitigate impacts on these sensitive receptors. Further details on measures that will be taken to mitigate impacts on sensitive receptors in accordance with the relevant EPRs is provided in Section 3.7.

Consultation and engagement has occurred in relation to the location of the compound and the management of these sensitive receptors and is detailed within Section 6.




Figure 4: Construction Site location with nearby sensitive receptors

3.3 Justification of Location and Use of Compound

The selection of the location of the compound was cognisant of the following factors and constraints:

- The site sits within the Project Boundary and within land acquired for the project development activities
- The site is an existing site established by the Early Works Contractor
- No additional tree clearing is required to use the site
- The proximity to the permanent works for accessibility for the workforce
- Be of sufficient size to allow its safe & compliant operation for the intended purpose of the compound
- Be of sufficient size to provide the intended function for the workforce in the one locality
- As far as practicable, provide separation to identified sensitive receptors
- Reasonable pedestrian and vehicular access to existing major road infrastructure
- Access to compound via existing residential road infrastructure is minimal
- No impacts to existing businesses (commercial and retail) including no impacts on existing street exposure, vehicular and pedestrian access and parking amenities.

As this site is existing, no other locations were assessed for the purposes of a Mobilisation Compound. The compound has been previously assessed & approved for use through the CCP process for use by the NELP Early Works Contractor. The intended use by SPARK is the same intended use as previously approved.

The Mobilisation Compound is deemed to have a minimal impact in terms of the following aspects:

- **Future Land Use:** The Compound will be located on land within the footprint of the Primary Package works
- **Proximity to Works:** The compound is placed as far as practicable from sensitive receptors to reduce noise, vibration and lighting impacts
- **Sensitive Receptors:** Consideration has been given to an appropriate long-term traffic arrangements around the site for the duration of the construction period
- **Community / Residential Impacts:** The use of the existing facility at the Bulleen Drive in site avoids the deconstruction of the existing facility and the reconstruction of a new facility which would cause disruption to the local community. The facility is located as far from residential properties as available land allows
- **Business Impacts:** Impacts to nearby businesses is expected to be minimal (see Figure 4) for locations). Communication to any businesses in the wider area will be as per Section 6. Bulleen Industrial Zone is currently being vacated to allow the works to be constructed
- **Cultural Heritage:** The areas where the compound is proposed do not feature any direct impacts with identified Aboriginal Cultural Heritage (CHMP 15576)
- **Historical Heritage:** There is no further disturbance necessary for the occupation of this compound
- **Flooding:** The compound location for the Mobilisation Compound is subjected to the risk of flooding, this is addressed in Section 3.7 and Section 4
- **Flora and Fauna/Arboriculture:** To occupy the Compound, there is minimal vegetation removal required.

The use of the existing compound established by the Early Works Contractor's ensures SPARK meet their obligations with respect to avoid mitigate and minimisation of impacts to sensitive receptors as highlighted below in Table 5.

Table 5: Avoid, Minimise and Mitigate Impacts of Compound Implementation

Incorporated Document Requirement	Details of Implementation (Use of Existing Compound Location)
Avoid	Avoids need for tree removal for compound establishment Avoids Impacts on Yarra River and Bolin Bolin Billabong Avoids further flooding impacts as existing compound already flood modelled Avoids impacts to protected flora and fauna
Minimise	Minimise disturbance to residents from demobilisation of existing compound and establishment of new compound Minimise disturbance to sensitive receptors due to limited time of occupancy – permanent compound further away from residents
Mitigate	No impact to existing traffic operations No additional activities to compound operation previous uses

3.4 Work Activities and Timing

For the Mobilisation Compound occupation will occur from Q3 2022 and no work activities other than monitoring are required to customise the compound (see Table 6).

This compound will be occupied until Q1- 2023 (estimated), after which they will be demobilised, and the site will form part of the Development area until ultimately being completed in line with the approved UDLP

Table 6: Mobilisation Compound (setup activities and indicative timings)

Compound	Occupation	Mobilisation Duration	Work activities
Mobilisation Compound	Q3 2022 – Q1 2023	Not Required as the compound is Existing there is no mobilisation period required.	During the first week on site, SPARK will establish environmental controls & monitoring for air, noise and vibration as per the Worksite Environmental Management Plan (WEMP).

3.5 Operation of the Compound

The operation of the Construction Compound will be in accordance with this Plan and relevant EPRs included in the approved EMF. This Plan has been prepared in reference to the Construction Environmental Management Plan (CEMP), Communication and Community Engagement Plan (CCEP) and Construction Noise and Vibration Management Plan (CNVMP).

The Compound shall support works to deliver the Manningham cut and cover tunnel structures establishment activities

The following work activities will typically occur in the compound:

- Office housing for white collar supervisory and support staff
- Providing workforce amenities for Blue Collar workforce including lunchrooms, toilets, changerooms and parking
- Short term materials laydown generally using storage containers where practical to do so
- Short Term Storage of vehicles, plant, trucks, and construction materials out of hours where the storage elsewhere would likely cause security risks
- Storage of hazardous substances
- Storage of tools, equipment and non-hazardous substances within shipping containers
- Dismantlement of the compound after occupation.

3.6 Working Hours

The primary use of the compound will align with EPR prescribed working hours.

Where night-time operation is required the Unavoidable Works procedure of the CNVMP will apply. A summary of the Unavoidable Works procedure is provided as follows.

EPR Prescribed Working Hours:

- Monday to Friday: 7am to 6pm
- Saturday: 7am to 1pm

Unavoidable Works:

If avoidable works are required outside EPR prescribed working hours, the compound will be required to operate within the target guideline noise levels of the CNVMP. If works that are to occur outside of EPR Prescribed working hours cannot meet the weekend or shoulder period noise targets of EPR NV3 then the activity must meet the definition of 'Unavoidable Works' and be verified as such by the IEA.

EPR NV3 provides the definition of unavoidable works; they require road or rail occupations, are emergency or safety works, involve tunnelling or demonstrates and justifies a need to operate outside EPR prescribed working hours and exceed the noise guideline targets. Noise modelling will be undertaken to establish predicted noise levels and noise mitigations will be implemented as per the CNVMP. The IEA must verify unavoidable works prior to commencement of the noise generating activity.

EPR prescribed working hours and access to site during night works will be determined on a case-by-case basis and by specific scope requirements (road closures, diversions etc.). Spark will work closely with NELP and the IEA to carefully coordinate works to ensure there is minimal inconvenience to the community.

3.7 Management of Impacts

The compound has been established previously to avoid impacts to sensitive receptors where possible.

For example, air conditioning units have been placed so the noise generated by the units are faced away from fences.

Potential impacts associated with establishing and operating the compound have been identified considering sensitive receptors and compound establishment and operational activities, and compliance with EPRs.

This section describes the application of controls associated in avoiding and mitigating impacts which will be enforced through the implementation of the project management plans required by the EPRs including the CEMP and sub plans, Transport Management Plan and the Communications and Community Engagement Plan.

The WEMP covering each compound will prescribe the site-specific environmental management measures to mitigate the risks and impacts in establishing and operating the compound facilities.

Potential impacts of the construction compound to nearby sensitive receptors, outlined in section 3.2, have been assessed. Each impact has been risk assessed and rated, with appropriate management measures identified, this is summarised in Table 7. Further information on potential impacts of this compound and management measures can be found in Table 9 and Table 10. As the site has been previously used as a construction compound, the continued use of the site in this purpose is considered to be a mitigation strategy as it likely that nearby sensitive receptors are accustomed to noise associated with the compound. It will also mean less overall disturbance by the Project in establishing this compound in a new location.

Table 7: Impacts of compound on sensitive receptors

Land Type	Receptor Site	Potential Impact	Impact Risk Rating	Management measure
Category A – Noise Sensitive Residential Building	Residents on the following streets: Ilma Court/Robb Close	Noise and Vibration	Medium	EPR Prescribed Working Hours, refer to section 3.6 Implementation of CNVMP, section 3.6, Table 8 and Table 10

Land Type	Receptor Site	Potential Impact	Impact Risk Rating	Management measure
	Golden Way/ St Andrews Crescent Avon Street Austin Street Bulleen Road			Implementation of WEMP, section 7.4, Table 8 and Table 10 Construction Noise and Vibration Impact Assessment-Manningham Noise monitoring program, Table 10 Noise hoarding installation, section 3
		Air Quality	Low	Implementation of Dust and Air Quality Management Plan, Table 8 Maximisation of groundcover via vegetation and hardstands
		Light Spill	Low	No additional vegetation removal Lighting Assessment e.g. baffling, timed lighting EPR Prescribed Working Hours, refer to section 3.6
		Surface Water Runoff	Low	Erosion and Sediment Control Plan Appropriate Hazchem storage, Table 10 Protection of existing stormwater infrastructure, Table 10 Implementation of Surface Water management Plan, Table 8
		Increased Traffic	Medium	Implementation of Transport Management Plan, Table 8 Work Site Traffic Management Plan, Table 10 Traffic Impact Assessment, Table 10
		Disruption to public amenities (bicycle paths etc.)	Medium	Traffic Impact Assessment, Table 10 Community consultation, section 7 Implementation of Communication and Community Engagement Plan, Table 8 Road maintenance activities
Category B – Noise Sensitive Community Buildings	Bulleen Industrial Precinct (including Bulleen Industrial Zone, BIZ Group)	Noise and Vibration	Medium	EPR Prescribed Working Hours, refer to section 3.6 Implementation of CNVMP, section 3.6, Table 8 and Table 10 Implementation of WEMP, section 7.4, Table 8 and Table 10 Construction Noise and Vibration Impact Assessment-Manningham Noise monitoring program, Table 10 Noise hoarding installation
		Air Quality	Low	Implementation of Dust and Air Quality Management Plan, Table 8 Maximisation of groundcover via vegetation and hardstands

Land Type	Receptor Site	Potential Impact	Impact Risk Rating	Management measure
		Light Spill	Medium	No additional vegetation removal Lighting Assessment e.g. baffling, timed lighting EPR Prescribed Working Hours, refer to section 3.6
		Increased Traffic	Medium	Implementation of Transport Management Plan, Table 8 Work Site Traffic Management Plan, Table 10 Traffic Impact Assessment, Table 10
		Surface Water Runoff	Medium	Erosion and Sediment Control Plan Appropriate Hazchem storage, Table 10 Protection of existing stormwater infrastructure, Table 10 Implementation of Surface Water management Plan, Table 8
Outdoor Recreation and Public Open Spaces	Yarra River River Red Gum Bolin Bolin Bilabong (Culturally Significant) (EMF No-Go Zone) Rear of 49 Greenaway Street (EMF No-Go Zone)	Noise and Vibration	Low	EPR Prescribed Working Hours, refer to section 3.6 Implementation of CNVMP, section 3.6, Table 8 and Table 10 Implementation of WEMP, section 7.4, Table 8 and Table 10 Construction Noise and Vibration Impact Assessment-Manningham Noise monitoring program, Table 10 Noise hoarding installation, section 3
		Air Quality	Low	Implementation of Dust and Air Quality Management Plan, Table 8 Maximisation of groundcover via vegetation and hardstands
		Surface Water Runoff	Medium	Erosion and Sediment Control Plan Appropriate Hazchem storage, Table 10 Protection of existing stormwater infrastructure, Table 10 Implementation of Surface Water management Plan, Table 8

3.7.1 EPR Compliance

The applicable EPRs have been addressed through development of project specific management plans or procedures and controls that will be implemented across the Primary Package and, where applicable, for this Plan. The plans required by the EPR listed in Table 8 have been developed and implemented for activities associated with the Primary Package. Compliance with each individual EPR is summarised in Table 9 and Table 10 of this Plan.

Table 8: Primary Package - Management Plans required by the EPR

Required Management Plans	Relevance to this Plan
Dust and Air-quality Management and Monitoring Plan (AQ1)	The Dust and Air Quality Management and Monitoring Plan details the overarching management methods and controls in relation to dust and air quality. The operations and activities within the construction compound will adhere to the management plan.
Tree Removal Plan and Canopy Replacement Plan (AR1, AR3)	Tree Removal Plan and Canopy Replacement Plan outlines the broad Primary Package management procedures that will be followed by the construction compound works. No tree removal is required for the occupation and use of this compound
Tree Protection Plans (AR2)	A Tree Protection outlines management procedures in relation to site tree protection measures including establishing tree protection zones for retained vegetation. Definitive tree protection guidance will be outlined in the Manningham WEMP. These documents will be informed further by site specific arboricultural and ecological reports for all trees associated with Manningham Compound that are to be protected.
Spoil Management Plan (CL1)	There are no spoil handling facilities required in this Compound. Site specific soil management guidance will be outlined in the Manningham WEMP.
Ground Movement Plan (GM2)	There are no Ground movement predicted as a result of the use and occupation of this compound The Ground Movement Management Plan will inform site specific management controls in the Manningham WEMP.
Groundwater Management Plan (GW1)	There are no groundwater impacts resulting from the use or occupation of this compound The Groundwater Management Plan will inform site specific management controls in the Manningham WEMP.
Archaeological Management Plan (HH2)	There are no Heritage places or Items impacted by the occupation of use of this compound The Heritage Management Plan will be used to assess the impacts of the construction compound on heritage places. Note: Cultural heritage will be managed under the Cultural Heritage Management Plan (a primary approval – not EPR Plan).
Construction Noise and Vibration Management Plan (NV3)	The CNVMP outlines the monitoring and guidelines to minimise noise impacts on sensitive receptors outlined in Section 3.2. Definitive noise and vibration management guidance will be outlined in the relevant WEMP. A Noise and Vibration Impact assessments will be included in the WEMP including any mitigation requirements
Surface Water Management Plan (SW5)	The Surface Water Management Plan outlines guidelines to minimise surface water impact on nearby waterbodies. This plan will inform site specific management controls in the WEMP.
Sustainability Management Plan (SCC1)	The Sustainability Management Plan is utilised to assess compound sites for opportunities to implement sustainable practices.
Transport Management Plan (T2)	The compound has various interfaces with community-based pedestrians, cyclists and vehicle traffic as well as generating additional traffic due to the introduction of construction workers to the area. The Transport Management Plan addresses the transport related concerns that may arise throughout the duration of the construction compound lifecycle and presents clear solutions to keep the compound environment safe and limit impact to nearby sensitive receptors.
Flood Emergency Management Plan (SW7)	The Flood Emergency Management Plan include measures applicable to the compound, such as the process for response evacuation procedures to manage the impacts of flooding. Construction Site is subjected to flood risk therefore controls in Table 10 will be implemented.

Required Management Plans	Relevance to this Plan
Communication and Community Engagement Plan (CCEP)	The works within the construction site will be undertaken as per CCEP. Communication and Community Engagement Plan has been referenced as per Section 6 of this Plan.

The requirements of these Management Plans, and other EPR related plans which may be applicable to this CCP, are addressed in the Worksite Environmental management Plan (WEMP) applicable to this works area. The WEMP details the specific requirements and controls to avoid and mitigate environmental impacts resulting from the Construction Compound activities.

3.7.2 Preliminary Risk Assessment and Identification of Impacts

The risk to sensitive receptors and the environment has been assessed as part of the preparation of this Plan. Based on the activities detailed in Table 9, the risks below have been identified with proposed controls to manage this risk associated with compound mobilisation activities.

From the assessment some aspects of compound establishment and operation have specific environmental and / or community sensitivities. These sensitivities, specifically aspects, air quality, ecology, arboriculture, landscape and visual, noise, surface water and waste impacts are highlighted because they are most relevant. Environmental risks and controls listed below will be further informed by pre-construction environmental assessments, these controls will then be contained in the WEMP.

All risk ratings assessed by considering likelihood and consequence of each risk in the context of the specific site locations.

Table 9: Preliminary Risk Assessment – Manningham Mobilisation Compound

Relevant EPRs to this Compound	Environmental Aspect	Potential risks	Initial risk level
AH1	Aboriginal Heritage (AH)	Unexpected discovery and potential disturbance or impact to cultural heritage There are no ground breaking activities required for use or occupation of this compound	Low
AQ1, AQ6	Air Quality (AQ)	Dust generation causing potential human health impacts Deposition on buildings and vehicles Odour	Low
AR1, AR2, AR3, FF1, FF2, FF3, FF4, FF5, FF6, FF9	Arboriculture (AR) / Flora and Fauna (FF)	Retained trees within the compound area are impacted.	Low
LV2, LV3	Landscape and visual (LV)	Light spill during the use of compound office outside of the standard EPR prescribed working hours resulting in impact on sensitive receptors	Low
NV3, NV4, NV10	Noise and Vibration (NV)	Nuisance noise generated by operation of the compound Community concern / complaint Noise impact from morning pre-starts	Low
SW1, SW2, SW3, SW4, SW5, SW6, SW7, SW12, SW14, SW15, CL5	Surface Water (SW) / Contaminated Soil (CL)	Adverse impacts to water quality Adverse impacts to aquatic flora and fauna Increased or changed flood risk Disturbance of watercourse stability, waterway modification Damage to property, interference to amenity and risk of life due to flooding risk Uncontrolled release of poor-quality water (turbid, high/low pH, other)	Low

Relevant EPRs to this Compound	Environmental Aspect	Potential risks	Initial risk level
LP1	Land Use Planning	Land use impact to residents	Low
SC1, SC3, SC4, SC6, B1, B2, B3, B4, B5, B6, B7, B8	Social and Community/ Business	Impacts on formal active recreation and other facilities including child care centres Amenity impacts on businesses impacted by the Compound Damage to utility assets Impacts to nearby businesses	Med
SCC1, SCC2, SCC4, SCC5	Sustainability and Climate Change	Environmental impacts associated with waste facilities at the compound Greenhouse gas emissions from electricity use Water supply impacts through potable water	Low
T2	Traffic and Transport	Impacts to the community in relation to pedestrian and cyclist infrastructure, shared user pathways, public transport routes. parking and access to local roads. Impacts to operational capacity of the local road network and intersections.	Med

4. Management of Environmental Sensitivities

From the environmental risk and EPR compliance assessment above some aspects of the compound have specific environmental and / or community sensitivities. These sensitivities and their risks and controls are addressed in Table 10.

All risk ratings assessed by considering likelihood and consequence of each risk in the context of the specific site locations.

Table 10: Residual Risk Assessment – Manningham Mobilisation Compound

Relevant EPRs to this Compound	Potential risks	Initial risk level	Key controls	Residual risk level
Aboriginal Heritage (AH)				
AH1	Unexpected discovery and potential disturbance or impact to cultural heritage	Low	Establishment of No Go Zone fencing to the adjacent Bolin Bolin Area Ensure no digging activities in previously undisturbed areas Notification of all works to the RAP	Low
Air Quality (AQ)				
AQ1, AQ6	Dust generation causing potential human health impacts Deposition on buildings and vehicles Odour	Low	Controls will be informed by management plans required by the EPR (Table 8) and included in further detail in the WEMP. <ul style="list-style-type: none"> There are no additional works required to the existing compound. Wheel Wash facilities will be installed at site entry and exit points Incentives will be devised to seek to increase the proportion of on-road heavy vehicles that comply at a minimum with Euro V European emission standards within the project's construction haulage fleet over the construction life of the project. 	Low
Arboriculture (AR) / Flora and Fauna (FF)				
AR1, AR2, AR3, FF1, FF2, FF3, FF4, FF5, FF6, FF9	Retained trees within the compound area are impacted.	Low	There are no tree impacts as a result of the use of the existing compound facility An ecological assessment has been undertaken prior to works commencing on the construction site to: <ul style="list-style-type: none"> Determine the requirement for a permit under the Flora and Fauna Guarantee Act 1988 (FFG Act), these will be obtained as required. Assess native vegetation impacts to inform the 'avoid and minimise' statement which will articulate the steps taken to avoid and minimise impacts to native vegetation as part of the design and construction of the compound Map the location of native fauna habitat that will require supervision during site establishment to ensure compliance with the Wildlife Act 1975 and Fisheries Act 1995. The ecological assessment has been completed. A report will be prepared detailing the results of the assessment, requirements for a FFG permit, avoid and minimise statement, offset calculations in accordance with the Guidelines for the removal, destruction or lopping of native vegetation (DELWP 2017), and a map showing	Low

Relevant EPRs to this Compound	Potential risks	Initial risk level	Key controls	Residual risk level
			<p>the location of fauna habitat requiring supervision during site clearing. The ecological assessment will be included in the WEMP.</p> <p>Prior to any disturbance, clearing or grubbing activities in any locations the following must be in place:</p> <ul style="list-style-type: none"> ■ An internal Permit to Clear (including pre-clearing checklist). Followed by a post-clearing checklist ■ No-go Zones for significant flora and fauna must be established and TPZs, fenced/flagged and sign posted prior to commencement of clearing. (FF1, AR2) ■ A wildlife catcher/spotter with Management Authorisation under the Wildlife Act 1975 must conduct a search for any wildlife that may need to be removed and relocated, immediately prior to habitat removal. <p>There are no EMF No-go Zones in the proximity of the construction compound. Any additional No-go Zones established for the construction compound area, such as native vegetation/trees to be retained, are to be fenced. These additional No-go Zones are to be determined by the ecology assessment and shown on the WEMP. Any damage to No-go Zone fencing or signage must be reported to supervisor or Environment Manager immediately.</p> <p>The following documents will be used to outline management procedures and methodologies in compliance with the EPRs:</p> <ul style="list-style-type: none"> ■ AR1: Tree Removal Plan and Canopy Replacement Plan ■ AR2: Tree Protection Plan ■ CEMP <p>A detailed arborist assessment will be undertaken prior to works commencing to determine the exact extent of tree impacts due to the Construction Compound.</p> <p>Prior to any tree removal works an ecological and arborist assessment of the Construction Compound is to be undertaken and records to be taken of proposed removals. All tree removals as per the Tree Removal Plan are to be approved by the State. Coordination of tree removal will be undertaken between the site works team, Project Environmental Representative and a qualified arborist to ensure that tree removal is minimised during the site compound setup works. Records will be maintained for any removals in order to meet EPR AR1.</p> <p>All trees that will remain in the Manningham Construction Site will be protected by temporary fencing in accordance with the TPZ requirements in the Tree Protection Plan.</p> <p>Tree Protection Fencing where required is to be installed in accordance with AS 4970-2009 Protection of trees on development sites and the following methodology:</p> <ul style="list-style-type: none"> ■ To the extent agreed to with the Environment Team and or the Project Arborist ■ Constructed from 1.8m temporary fence panels or paraweb fencing that is secured to metal pickets using fencing wire or similar. ■ Braced as required to provide an adequately robust structure, and signage used to designate area as TPZ/No Go Zone. <p>Controls will be informed by management plans required by the EPR (Table 8) and included in further detail in the WEMP.</p>	

Relevant EPRs to this Compound	Potential risks	Initial risk level	Key controls	Residual risk level
			<ul style="list-style-type: none"> For the Mobilisation Compound there is no vegetation required to be removed as the compound is existing. Established Tree (and / or vegetation) Protection Zone (TPZ) Fencing in accordance with the Tree Protection Plan. 	
Landscape and visual (LV)				
LV2, LV3	Light spill during the use of compound office outside of the EPR prescribed working hours resulting in impact on sensitive receptors	Low	<p>In the unlikely situation where the mobilisation compound is in operation outside EPR prescribed working hours, lighting towers/security lighting will be angled and placed to avoid impact on nearby sensitive receptors</p> <p>Light spill will be controlled via the position of lights and the use of light shields to ensure light is shared within the compound only.</p>	Low
Noise and Vibration (NV)				
NV3, NV4, NV10	<p>Nuisance noise generated by operation of the compound</p> <p>Community concern / complaint</p> <p>Noise impact from morning pre-starts</p>	Low	<p>Noise modelling</p> <p>Noise modelling will be conducted for the use and operation of the Construction Compound as per the CNVMP considering the following factors:</p> <ul style="list-style-type: none"> The existing level of ambient noise in the receiving environment. Whether or not night-works will occur at the location Duration of works, e.g. is it likely that a receptor will experience multiple days/ nights of exposure to noise from a site? Is the separation distance between the works and the nearest receptors less than 200 metres Whether or not there is natural shielding between the works and nearest receptors <p>The aim of the construction noise modelling is to determine whether predicted noise levels will exceed Noise Management Levels for site scenarios and the expected level of exceedance.</p> <p>The noise model outputs shall be used to inform of any additional mitigations that should be implemented. Noise mitigations and controls are outlined in the CNVMP based on the findings of noise models.</p> <p>There is no physical work required for the use or operation of this compound. Only operation noise of an office and workforce amenities compound needs to be modelled for the compound use</p> <p>The laydown of materials and storage of vehicles, plant and trucks will also be considered in the assessment</p> <p>Throughout the duration of the occupation of the compound noise monitoring will be undertaken during the following instances:</p> <ul style="list-style-type: none"> In response to community enquiries: Noise monitoring may be undertaken in response to noise related complaints/enquiries to determine compliance with the construction noise limits as specified in Environment Protection Authority Victoria (EPA) Publication 1254, Noise Control Guidelines. 	Low

Relevant EPRs to this Compound	Potential risks	Initial risk level	Key controls	Residual risk level
			<ul style="list-style-type: none"> Out of hours works and checking against noise modelling set for the project: Where scheduled works are outside of EPR prescribed working hours and unavoidable works, noise monitoring will be performed to check against background noise levels or against desktop noise modelling predictions. <p>Noise mitigation measures</p> <p>As per CNVMP, noise is to be minimised as much as reasonably possible throughout all construction works. As a result, the following noise controls will be implemented where reasonable throughout all compound setup and operations.</p> <ul style="list-style-type: none"> Site inductions – environmental inductions shall include introduction to noise limits and controls, hours of work, locations of sensitive receptors. Set site entry and egress points as far from sensitive receptors as practically possible. Behavioural practices - toolbox training to encourage the minimisation of noisy behaviour including shouting or loud radios, no dropping materials from height and slamming of door. Selection of plant considers noise impacts and quieter plant is selected (where possible). There are not too many options available to do so for the compound setup and operations as there is not a significant amount of plant to be used. An example of this would be selections of power generators that are silenced. Avoid using plant and equipment simultaneously adjacent to sensitive receptors where reasonably practical. The combined noise/vibration levels could be significantly less when sources operate separately. Letter drops and or door knocks, where appropriate, to notify receptors of potentially noisy upcoming works, where impacts are expected to be audible, and to discuss proposed mitigation. <p>Controls will be informed by management plans required by the EPR (Table 9) and included in further detail in the WEMP.</p> <ul style="list-style-type: none"> There are no establishment activities required that generate noise If unavoidable works are required, the process as outlined in Section 3.6 of CCP is to be followed Out of hours works and checking against noise modelling set for the project: Where scheduled works are outside of EPR prescribed working hours and unavoidable works, noise monitoring will be performed to check against background noise levels or against desktop noise modelling predictions if required. 	
Surface Water (SW)				
SW1, SW2, SW3, SW4, SW5, SW6, SW7, SW12, SW14, SW15, CL5	<p>Adverse impacts to water quality</p> <p>Adverse impacts to</p>	Low	<p>A Desktop Assessment has been made using relevant NEL Tender flood modelling. The Mobilisation Compound is situated within the 1% (1 in 100) AEP flood extent of the Yarra River floodplain with existing flood depths of up to 4m at the Mobilisation Compound offices and up to 5m in the area of laydown / storage (Figure 5).</p>	Low

Relevant EPRs to this Compound	Potential risks	Initial risk level	Key controls	Residual risk level
	aquatic flora and fauna Increased or changed flood risk Disturbance of watercourse stability, waterway modification Damage to property, interference to amenity and risk of life due to flooding risk Uncontrolled release of poor-quality water (turbid, high/low pH, other)		<p>The 10% AEP flood in the Yarra floodplain rises to 15 m AHD and the Mobilisation Compound sits above this level.</p> <p>For this interim period the equivalent set of flood controls, as per the existing Mobilisation Compound (YEMS Greenaway Early Works Compound) is considered appropriate with respect to flood risk. Use of the established compound, with the same footprint, will not produce any additional adverse flood impacts.</p> <p>The Yarra floodplain has a response time of at least a day due to the vast water volume required before the river spills its banks into the floodplain. It takes at least a day for water to flow to this location from the upper catchment.</p> <p>Due to this, construction compound areas will have time to anticipate flooding and prepare accordingly. The flood risk will be managed through implementation of the Flood Emergency Response Management Plan (FERMP).</p> <p>Controls will be informed by management plans required by the EPR (Table 8) and included in further detail in the WEMP.</p> <ul style="list-style-type: none"> ■ The Manningham Mobilisation Compound falls within the Land Subject to Inundation (LSIO) overlay. ■ Monitoring water quality for baseline and construction where required ■ Stormwater drainage pits on Greenaway St will be identified and protected ■ The sheds are raised on foundation supports which have the floor level above the 1:20 (5%) flood level, ■ The most western laydown (closest to the Yarra) where potential flood depths of 5m will only be used for short term storage of mobile vehicles, plant, trucks which will be relocated above the flood level in the event of rising water trigger levels ■ Materials will be stored in containers which can be craned to higher ground in the event of rising water levels ■ The car parks will remain closed to all vehicles in an instance of rising water levels ■ All Hazardous materials will be stored in appropriately self-bunded and ventilated storage containers to ensure any potential of spill is contained within the bund. ■ The hazardous material storage containers will be craned to higher ground in the event of rising water levels with these containers given priority over standard storage materials ■ Spill Kits and relevant SDS will be available at the location of each Hazchem storage container ■ Compliance with AS 1940:2017, Dangerous Goods Act 1985 and Dangerous Goods (Storage and Handling) Regulations 2012. 	
Land Use Planning				
LP1	Land use impact to residents	Low	The impacts to residents have been minimised in terms of occupying an existing compound	Low
Social and Community/ Business				

Relevant EPRs to this Compound	Potential risks	Initial risk level	Key controls	Residual risk level
SC1, SC3, SC4, SC6, B1, B2, B3, B4, B5, B6, B7, B8	<p>Impacts on formal active recreation and other facilities including child care centres</p> <p>Amenity impacts on businesses impacted by the Compound</p> <p>Damage to utility assets</p> <p>Impacts to nearby businesses</p>	Med	There are no utility impacts resulting from the occupation or use of this existing compound	Low
Sustainability and Climate Change				
SCC1, SCC2, SCC4, SCC5	<p>Environmental impacts associated with waste facilities at the compound</p> <p>Greenhouse gas emissions from electricity use</p> <p>Water supply impacts through potable water</p>	Low	<p>Controls will be informed by management plans required by the EPR (Table 8) and included in further detail in the WEMP.</p> <ul style="list-style-type: none"> Greenhouse Gas emissions and potential impacts from energy use and water use (potable water usage) Connecting the Construction Compound to electrical mains and purchasing green power rather than using generators. If generators are required, hybrid generators are preferred. Project has a target of 60% office waste diversion. Rainwater tanks to be added where space allows. A Sustainability Management Plan will be prepared in accordance with SCC1 and will provide management procedure to comply with SCC4 and SCC5 Suitable and sufficient receptacles (bins, skips, tanks, etc.) provided at the compound to facilitate correct segregation of waste. All receptacles to be labelled and used correctly to avoid contamination. No overfilling of bins on site, regularly scheduled waste disposal. Include sustainability opportunities that contribute towards Sparks sustainability targets associated with the compound facilities including parks and concrete walkways (e.g., recycled asphalt pavement, recycled content (excluding RAP), absolute reduction in material uses for pavement, use of carbon neutral or low-carbon products), Site offices - opportunity for achieving ISv2.1 Wfs-4 Sustainable Site Facilities credit. 	Low
Traffic and Transport				
T2	<p>Impacts to the community in relation to pedestrian and cyclist infrastructure, shared user pathways,</p>	Med	A Work Site Traffic Management Plan (WTMP) and supporting drawings will be developed in accordance with EPR T2 addressing the traffic engineering characteristics of each compound, with due consideration to all modes of movement, access arrangements, car parking, construction vehicle movement, pedestrian and cyclist infrastructure and public transport provisions.	Low

Relevant EPRs to this Compound	Potential risks	Initial risk level	Key controls	Residual risk level
	<p>public transport routes. parking and access to local roads.</p> <p>Impacts to operational capacity of the local road network and intersections.</p>		<p>A Traffic Impact Assessment (TIA) will further support the documentation investigating impact to the operational capacity of the adjacent road network along with the abovementioned considerations.</p> <p>This documentation will be subject to review and approval by the Relevant Road Authorities under the Road Management Act 2004 and will be approved prior to commencement of establishment of the compound.</p> <p>Controls will be informed by management plans required by the EPR (Table 8) and included in further detail in the WEMP.</p> <ul style="list-style-type: none"> ■ Sufficient off-street parking to be established within site boundary and adjacent to the compound for associated workforce and visitors. ■ Worksite Traffic Management Plans (WTMPs) detailing site layout and any impacts to amenity will be subject to review and approval by the Responsible Road Authority. ■ WTMP's illustrating changes to the road network operational capacity will be supported by traffic analysis where relevant ■ Existing bus stops located adjacent to the compound will be maintained and available to the public and workforce or alternate arrangement implemented as approved by the Relevant Road Authority ■ Site inductions will detail impacts of construction traffic on the local community. Parking in residential streets and business surrounding the site will not be permitted. Staff will be encouraged to use public transport ■ Existing pedestrian & cyclist arrangements to be maintained or alternate arrangement implemented as approved by the Relevant Road Authority ■ Project communications strategy will keep community informed of forthcoming changes ■ Access to local roads e.g., Ilma Court 	

The requirements listed above, and other EPR related plans which may be applicable to this CCP, are addressed in the Worksite Environmental management Plan (WEMP) applicable to this works area. The WEMP details the specific requirements and controls to avoid and mitigate environmental impacts resulting from the Construction Compound activities




Figure 5: Existing flooding extent for 1% (1 in 100) AEP event

5. Site Demobilisation and Restoration

The compound is located within the footprint of permanent works, which is currently undergoing detailed design. No work is proposed outside the current permanent works footprint.

The entire compound site sits within the permanent footprint of the works and will ultimately be finished in accordance with the approved UDLP. Where temporary materials from the compound are removed from site, options to reuse or recycle materials will be considered.

6. Communications, Stakeholder and Community Engagement

6.1 Stakeholder and Community Engagement Approach

A number of environmental and community impacts are identified in section 3.7.2 and proposed mitigations are identified in section 4.

Spark have consulted with nearby residents and businesses to seek feedback on the proposed use of the compound and any proposed mitigation strategies.

The following information was shared with the residents and businesses during the consultation period:

- To support the setup of the Manningham Structures / M&E compound and initial activities, a mobilisation compound will be established in the project area at the previous Bulleen Drive In site
- There may be impacts as Spark operates the compound.
- The mobilisation compound will contain amenities and facilities required for employees at the Manningham site, as well as an office, pathways, hardstands for sheds and parking, laydown and storage areas, a car park and waste and recycling facilities.
- Work activities have been located to avoid impacts where possible. However, there may still be impacts such as dust, noise, vegetation removal, lights at night, light vehicles, and trucks in the area when we start work.
- Residents will be provided a phone number and email address to contact the project.
- As this is a mobilisation compound only, it will be occupied from the third quarter of 2022 and demobilised by the first quarter of 2023.
- That the compound being adopted has previously been used by the Early Works contractor for the same purpose as intended by SPARK

In addition to consultation with residents and businesses, the following key stakeholders have been advised of plans for the construction compound in specific consultation meetings:

- Banyule City Council
- Melbourne Water
- Department of Defence
- Department of Transport
- Community Liaison Groups
- Business Liaison Groups.

6.2 Contact Numbers

Big Build Contact Centre: 1800 105 105

6.3 Complaint Management

Table 11: Complaint management requirements and responsibilities

Expectations	How we will meet the Expectations (minimum requirements)	Responsible Person Key Contributor	Deliverables
Procedures are established for effectively dealing with community enquiries and complaints. In	Contractors Enquiry and Complaints Procedures In accordance with <i>AS/NZS 10002-2014 Guidelines for complaint management in organisations</i> , and EPR EMF4 the complaint management system ensures guidelines are in place for the effective and consistent handling of complaints related to the operations of our projects. This process is not	Stakeholder and Community Engagement Manager Stakeholder and Community Engagement team	Procedures delivered and verified in CCEP

Expectations	How we will meet the Expectations (minimum requirements)	Responsible Person Key Contributor	Deliverables
adherence to EPR EMF4	<p>applicable to disputes referred for resolution under contractual arrangements or for employment-related disputes.</p> <p>Resolving complaints at the earliest opportunity in a way that respects and values the person's feedback, can be one of the most important factors in recovering the person's confidence about our organisation and the services we provide. It can also help prevent further escalation of the complaint. A responsive, efficient, effective and fair complaint management system can assist an organisation to achieve this.</p> <p>The system applies to all staff receiving or managing complaints from the public made to or about us, regarding our services, staff and complaint handling.</p>	Functional Manager(s)	
Enquiries and complaints are recorded, acknowledged and resolved in a timely manner as per EPR EMF4.	<p>Project Enquiries and Complaints</p> <p>Consultation Manager will be used as the register for all complaints and enquiries. At a minimum the following information will be recorded:</p> <ul style="list-style-type: none"> ■ Interactions via the project number ■ Interactions via the project email address ■ Interactions received via the project webpage ■ Interactions in person ■ Interactions via all other means. <p>SPARK Contractors will:</p> <ul style="list-style-type: none"> ■ resolve all complaints, enquiries or contacts where they refer to an issue directly related to the works ■ adhere to the agreed escalation process ■ notify the PM immediately (for a complaint) or within 24 hours (for all other classifications) if the complaint, enquiry or contact cannot be resolved or if not directly relevant to the works. <p>All information Captured will be managed in accordance with privacy policies.</p> <p>Complaints and enquiries will be incorporated into monthly reporting and used to identify current and emerging issues that require action.</p> <p>Outstanding enquiries and issues will be discussed at weekly project team meetings.</p> <p>As per the project scope requirements, all complaints will include:</p> <ol style="list-style-type: none"> (1) names (where provided); (2) contact details (where provided); (3) time and date of enquiry; (4) nature of enquiry; and (5) response provided. <p>The Principal Package team will notify the State within 2 hours of receiving or becoming aware of any:</p> <ol style="list-style-type: none"> (1) significant community and Stakeholder issues related to the Works (including issues that will likely lead to impacting the project's reputation and safety matters); (2) enquiries that may affect the projects reputation; (3) complaints received, including the information collected on the Consultation Manager Stakeholder Management Database as set out in section 11.6(b), as well as: 	<p>Stakeholder and Community Engagement Manager</p> <p>Stakeholder and Community Engagement team</p> <p>Functional Manager(s)</p>	<p>NELP enquiry and complaints procedures adhered to.</p> <p>Monthly report of all enquiries and complaints.</p> <p>Maintain all correspondence in Consultation Manager</p>

Expectations	How we will meet the Expectations (minimum requirements)	Responsible Person Key Contributor	Deliverables
	(A) the location to which the complaint relates; and (B) the method of contact; and (C) Always comply with the North East Link Privacy Policy and any associated policies and notify the State immediately of any suspected breaches of privacy or Personal Information held by the State or the Principal Contractor.		

7. Spark Environmental Management System (EMS)

The Spark EMS for the Primary Package is certified and implemented to the standard AS/NZS ISO 14001:2016 Environmental management systems, in compliance with the requirements of the EMF.

The Spark EMS (Figure 6) follows the standard Plan-Do-Check-Act approach to environmental management.

Plan: Establish environmental objectives and processes necessary to deliver NEL. Spark has extended the objectives, targets, and risk mitigation measures in the EES into the Spark EMS. This process ensures the objectives of the State and Spark are aligned through all phases of the Project.

Do: Execute the Project as planned and in accordance with the EPRs and objectives and targets.

Check: Monitor the processes and procedures against the objectives and targets and report findings and recommendations.

Act: Update processes in response to monitoring activities, non-conformances, and recommendations.

Spark's EMS for the Primary Package comprises a hierarchy of the Spark Environmental Strategy, CEMP, WEMPs and environmental procedures to effectively mitigate risk and monitor environmental performance and compliance at every level of construction.



Figure 6: Spark Environmental Management System framework

7.1 Environmental Strategy

The Environmental Strategy outlines the approach which will be implemented to ensure compliance with the NEL Project environmental requirements including environmental laws, project approvals, approval conditions and the EPRs relevant to the Primary Package, that will be implemented through the CEMP and other management documents (e.g., WEMPs, Urban Design and Landscape Plans).

The purpose of the Environmental Strategy, specifically in relation to this Plan, is to provide:

- A summary of key approvals applicable to the NEL Project and how these are complied with and managed.
- A summary of each EPR and how these will be complied with including proposed actions, timing, consultation, proposed management plans and evidence of compliance (a summary is provided in Section 3.7 of this plan and in Table 10).
- An overview of the management documents that will be prepared to support the implementation of this Plan and other environmental documentation.

7.2 Construction Environmental Management Plan (CEMP)

The Spark CEMP has been prepared to manage the environmental risks from construction activities related to the Primary Package. All works within this Plan shall be undertaken in accordance with the CEMP.

The CEMP includes environmental management sub plans that detail the measures that will be undertaken for the Primary Package to address the applicable EPRs for environmental management during construction.

The environmental management requirements of the CEMP and sub plans will be implemented to address relevant localised requirements of each construction compound, including by the preparation and implementation of WEMPs. The WEMPs will cover each of the construction compound and the relevant construction activities that are supported by the Compound. Implementation of the WEMPs is supplemented by Spark environmental management procedures. These procedures include environmental inspection checklists that will be applied to monitor the installation and maintenance of environmental controls for each Compound in accordance with environmental controls and mitigation measures of the CEMP and environmental management sub plans and monitor compliance of the applicable EPRs (as listed in Section 3.7 and Table 10).

Throughout the implementation of the Primary Package, project environmental monitoring, auditing, and performance reporting shall be conducted as directed by the requirements prescribed in the CEMP.

7.3 Environmental Management Framework (EMF)

The NEL Project EMF is approved under condition 4.5 of the Incorporated Document dated December 2019.

The EMF provides a transparent and integrated governance framework to manage the planning, environmental and heritage aspects of the compound works, and outlines the accountabilities for the delivery and monitoring of implementation of the EPRs.

7.4 Worksite Environmental Management Plan (WEMP)

WEMPs will be prepared for specific construction work packages and provide site-specific environmental control measures in accordance with the Environmental Strategy and EPRs. Included in the WEMP are Site Environmental Plans which include maps of work locations, environmental context and environmental mitigations.

7.5 Independent Reviewer and Environmental Auditor (IREA)

EPR EMF3 'Audit and report on environmental compliance' requires that an Independent Reviewer and Environmental Auditor (IREA) is appointed to review Project Management Plans and documentation and to undertake environmental audits of compliance with and implementation of the EPRs and environmental plans.

The EMF states that the IREA shall review and verify contractor's compliance with the EMF, Environmental Strategy, EPRs, WEMPs, and Incorporated Documents. The IREA will provide verification that this CCP complies with the requirements of these approvals and documents.

Appendix A contains the IREA verification for this Plan.

The requirements of Section 7 – including subsections 7.1, 7.2 and 7.3 as well as all other EPR related plans which may be applicable to this CCP – are addressed in the WEMP applicable to this works area. The WEMP details the specific requirements and controls to avoid and mitigate environmental impacts resulting from the Construction Compound activities.

8. Review

A Spark internal review of this Plan will be conducted as required or when specifically directed by the State or when there is a major change in compound facilities and/or operations that arises increased environmental risk. This is to ensure consistency of the works with the details and management procedures outlined in this Plan. Additionally, this plan will be reviewed in accordance with the CEMP.

Any amendments to the CCP will be subject to the satisfaction of the Minister for Planning.



Appendix A: IEA Verification



APP Corporation Pty Limited
Level 7, 420 St Kilda Road
Melbourne VIC 3004

Arup Australia Projects Pty Ltd
C/- Boroughs, Level 6,
77 Castlereagh Street,
Sydney, NSW 2000

Aurecon Australasia Pty Ltd
Level 8, 850 Collins Street,
Docklands, VIC, 3008

Reference: TX-CNT-AAA-00592

Monday, 18 July 2022

Jim Waller

Chief Operating Officer
North East Link Project
Level 13, 121 Exhibition Street, Melbourne VIC 3000

Paul Yerondais

Chief Executive Officer
Spark North East Link Pty Limited as trustee of the Spark North East Link Trust
Level 14, Tower Three
International Towers Sydney, Exchange Place 300 Barangaroo Ave
Barangaroo NSW 2000

Dear Jim and Paul,

Re: Review and verification of Manningham Construction Compound Plan (CCP) - Mobilisation Compound

The IREA has reviewed the Manningham Construction Compound Plan (CCP) - Mobilisation Compound (NEL-CNT-SDC-2990-EPA-PLN-0006) Rev G in accordance with the PSDR Part F1 clause 1.11. It is our opinion that the Construction Compound Plan complies with the Environmental Requirements and the Project Documents for the defined scope of works.

Yours sincerely,

A handwritten signature in blue ink, appearing to read 'David Baigent'.

David Baigent
IREA Project Director
AAAJV