

## STATE LIBRARY STATION COMMUNITY REFERENCE GROUP

CROSS YARRA PARTNERSHIP FRIDAY 17JULY 2020









#### STATE LIBRARY STATION COMMUNITY REFERENCE GROUP

Jodie Barrington, CBD Precinct Lead, CYP D&C

Melinda Kelly, State Library Station Stakeholder Engagement Manager, CYP D&C

Mary Parker, Director Communications and Creative, Project Co







## **AGENDA**

- Project overview
- 2. State Library Station update
- 3. General feedback and items for future discussion
- 4. Creative Program update








## PROJECT OVERVIEW









## **TOWN HALL**



The complete length of Town Hall Station underground is now fully connected from Collins Street to Flinders Street and to Federation Square, following the recent roadheader breakthrough.








## **ARDEN**

At Arden Station, the first concrete pour of the suspended roof slab is now complete, an exciting milestone marking the start of construction of the station roof.

The 600 cubic metre pour was the first of 11 roof slab pours that will be completed between now and April next year.









### **PARKVILLE**

The next phase of construction at Parkville has begun with the commencement of piling works at Grattan Street west for the station entrance adjacent to the Peter MacCallum Cancer Centre.

At the Grattan Street east site, the station base slab is now complete. This pour required over 8,000 cubic metres of concrete and 2500 tonnes of steel reinforcement.



**Grattan Street West** 








## **ANZAC**

The two TBMs working in the East, Alice and Millie, are making significant progress on their way to the Eastern Portal in South Yarra.

Both TBMs are now installing permanent segments.









## STATE LIBRARY STATION UPDATE









Architectural concrete elements ongoing

288 lineal metres of tie beam constructed

**Future Melbourne Central** passenger connection



47/50 steel columns installed



Rail tunnel excavation 15 Metres complete (travelling north)













## A'BECKETT AND FRANKLIN EAST HOURS

#### A'Beckett Street site

Tunnelling works

• 24/7

Excavation using roadheaders commenced on either side of the central cavern. These works will enable the construction of the station's trinocular cavern.


#### Franklin Street East site

Tunnelling works

• 24/7

The Franklin Street East site is continuing construction of the underground station platform, this involves delivery of steel and concrete to the site using trucks.








## METROTUNNEL FRANKLIN STREET WEST SITE UPDATE

Activity	Location	July	August	September	October	November	December
Shaft construction	Site		•		•		
Tunnelling support works and commencement of permanent structure build	Site		•				





## METROTUNNEL LA TROBE SITE CONTINUOUS CONCRETE POURS



Almost 700 cubic metres of concrete has now been poured at the La Trobe Street site.





## LA TROBE STREET SITE UPDATE


Activity	Location	July	August	September	October	November	December
Perimeter piling and plunge column installation	Site		•				
Swanston Street concrete pump installation	Swanston Street		•				
Pile trimming	Site						
Slab works	Site	1 •		<b>→</b> ↑			
Shaft excavation	Site						



Concrete pour Monday 27 July Four remaining continuous concrete pours



## LA TROBE SITE PROGRESS



#### **Perimeter piling**

161 of 172 complete



#### Plunge columns

• 44 of 56 complete



La Trobe site



**Pile trimming** 



**Excavation** 



Slab poured



**Reo installation** 





## LA TROBE STREET SITE HOURS

#### Piling and plunge column installation

- Monday to Fridays, 7am to 10pm
- Saturdays 7am to 6pm
- Sundays 9am to 6pm

#### Oversized deliveries

10pm to 7am, as required

#### **Concrete pour**

- Monday 27 July, 7am to 10pm
- Concrete finishing works may continue from 10pm to 6am as required
- During these works there will be traffic changes on Little La Trobe Street







## LITTLE LA TROBE STREET SITE UPDATE

Activity	July	August	September	October	November	December
Tower Crane installation		•—•				
Pedestrian link and site shed installation			•			
Concrete pours	•					
Preparatory slab and excavation works	•	<u> </u>				

**Excavation commences** 



## LITTLE LA TROBE HOURS

#### **Preparatory ground floor slab works**

Monday to Saturdays, 7am to 6pm

#### **Concrete pours and minor works**

- Monday to Fridays, 6pm to 10pm
- Sundays, 9am to 6pm

#### **Continuous concrete pours**

- Tuesday 21 July, 7am to 10pm
- Thursday 30 July, 7am to 10pm
- During these works there will be traffic changes on Little La Trobe Street






# LITTLE LA TROBE STREET GROUNDWATER WELL

#### **Groundwater well installation**

- 8am to 6pm, Sunday 19 July
- 7am to 6pm, Monday 20 July



Indicative only



## **QUESTIONS?**







## **CREATIVE PROGRAM UPDATE**





