



STATE LIBRARY STATION COMMUNITY REFERENCE GROUP

Kate Walshe, Communications and Stakeholder Engagement Director, CYP D&C

Melinda Kelly, State Library Station Stakeholder Engagement Manager, CYP D&C

David Coulet, Strategy, Innovation and Technical Director, CYP D&C

Brett Purcell, Environment and Sustainability Manager

Terese Scalise, Communications and Stakeholder Engagement Director, CYP PCO

19 June 2023



Agenda



1. Precinct Update
2. State Library Station Update
3. Operational Noise and Vibration Update
4. Creative Program Update



Precinct Update

Precinct Updates



Arden



Parkville



State Library



Town Hall



Anzac



Rail Tunnel Fitout



State Library Station Update

State Library Station

La Trobe Street site



State Library Station

La Trobe Street site



State Library Station

La Trobe Street site



Shaft construction

Formwork installation, excavation, concrete pours, strut removal:

- 82,000 m³ of rock excavated (complete)
- 22,000 m³ concrete poured (to date)
- 11,000 tons of steel reinforcement (to date)
- 2 of 7 major pours for B5 slab completed
- Mechanical, electrical and plant mobilised in B1
- B7 slab construction commencing in July



State Library Station

La Trobe Street site



Station entrance works

Beam delivery & installation, column construction, precast panel installation:

- All 12 columns have been poured
- Core walls complete
- First 2 portal beams (of a total of 6 beams) are scheduled for delivery under La Trobe Street eastbound closure in late June (3-5 days)

Melbourne Central escalator installation

At future underground passenger connection between Melbourne Central Station and State Library Station:

- Escalator 1 of 2 has been installed. Fit out continuing
- Hoarding for escalator 1 has been relocated with Melbourne Central escalator back in operation
- Hoarding for escalator 2 works has been installed
- Escalator 2 installation will commence end of August

State Library Station

Little La Trobe Street site



State Library Station



ACTIVITY	JUNE	JULY	AUG	SEPT	OCT	NOV	DEC
Shaft construction (formwork installation, concrete pours, slab and wall construction)							
B1 fit-out							
B3, B2 and B1 eastern internal walls							
Temporary slab removal							
Little La Trobe escalator							
South adit lining							
Above ground works							
West building fit-out							
East above ground structure (pre-cast)							
Mobile crane on Little La Trobe Street							

State Library Station

Franklin and A'Beckett Street sites



State Library Station

Franklin and A'Beckett Street sites



State Library Station

Franklin and A'Beckett Street sites




State Library Station

Franklin and A'Beckett Street sites




State Library Station

Franklin East and Franklin West sites



State Library Station

A'Beckett Street site





Creative Program Update

100 Feet Under the Street

Franklin Street frames, late-May to July 2023



Interior view of the tunnel construction site, showing the extensive scaffolding and structural elements.



Close-up view of the TBM cutterhead, showing the intricate mechanical details.



Construction worker wearing a hard hat and safety glasses, looking upwards.

Franklin Street frames, July to September 2023

Franklin Street frames, July to September 2023

