





# Community Liaison Group

West Meeting
18 November 2021











### Introduction

Jim Williamson









#### **Agenda Items**

Time	#	Item detail	Owner
5.30pm	1	Welcome, introductions and apologies	Chair
5.40pm	2	Construction update	CPBJH JV
6.00pm	3	WGTP MTIA update	WGTP MTIA
6.10pm	4	Members and question update	Community members
6.20pm	5	Actions update	All
6.35pm	6	Actions arising and closing	All







### Construction update







### Spring roadworks campaign


- Works began 17 September and were completed on 8 November
- Original completion date was Monday 18
   October, however construction lockdown applied from 20 September to 5 October
- The campaign delivered critical upgrades at Grieve Parade, Williamstown Road and the M80, which are needed to widen the West Gate Freeway from 8 to 12 lanes
- The extensive works required 24/7 closures of a number of inbound and outbound ramps



Spring blitz works underway near Williamstown Road




## Traffic switch – Williamstown Road & West Gate Freeway





## Traffic switch – Williamstown Road & West Gate Freeway







### **Hyde Street ramps progress**







**Works near Stony Creek** 





## **Shared Path Between Spotswood Station and Yarraville**





Bridge supports installed for new walking and cycling bridge




#### **Noise walls**

- The noise wall installation program is over two thirds complete
- 2600 concrete noise wall panels and 550 tiles of acrylic panels have been installed



Rosala Pedestrian bridge



Muir Street.

#### WEST GATE TUNNEL PROJECT

### New walking and cycling path near Yarraville Gardens





Worksite set up on Harris Street near Yarraville Gardens to build new walking and cycling path.

Artwork on barriers to improve outlook for nearby businesses



### **Footscray Road launching gantry**

- Construction of the elevated road over Footscray Road is ongoing.
- 30 spans have now been completed and the gantry is heading east towards the city.
- The weight for each segment varies, with many of the first segments lifted weighing between 50 – 105+ tonnes.











### West Gate Tunnel Project MTIA










#### **New look WGTP website**









## Members and questions update











## Actions from previous meetings











## Actions arising and closing

Jim Williamson









#### Open actions

#	Name	Owner	Action	Status and Update	Group
1	AW13	CPBJH JV	AW13 CPBJH JV to provide Stage 2 – Grieve Parade landscape designs with WGTP MTIA to pass on to relevant CLG members once finalised.	Action to remain open until the design plan is finalised.	West