



TOWN HALL STATION COMMUNITY REFERENCE GROUP

CROSS YARRA PARTNERSHIP D&C

Kate Walshe, Communications and Stakeholder Engagement Director, CYP D&C

Blythe Chidgey, Town Hall Station Stakeholder Engagement Manager, CYP D&C

3 June 2022



Agenda




1. Project Overview
2. Town Hall Station Update
3. Town Hall Amended Development Plan Update



Precinct Updates

Metro Tunnel Project

Project Alignment



Legend

- Underground rail
- Underground station
- Tunnel entrance
- Existing rail
- Existing station

- Construction of the new station entrance is progressing with the installation of the precast cladding on the new station entrance




Parkville Station



- In the station box, architectural and mechanical, electrical and plumbing fit out are ongoing
- In the station entrances next to the hospital and the Royal Parade underpass, permanent structure works are ongoing



State Library Station



- Works are progressing at the future State Library Station,
- Excavation is continuing at the La Trobe Street site.
- Shaft construction is also continuing at the Franklin, A'Beckett and Little La Trobe sites

Anzac Station



- Tram interchange on St Kilda Road is progressing with timber cross sections now being installed
- Platform construction continues underground with precast panels installed from south to north
- Preparation ongoing for the final realignment of St Kilda Road later this year.





Town Hall


Station Update

City Square Site

Shaft Construction – Wall pours progress in 3 days



City Square Site



Times and dates listed are subject to change

ACTIVITY				
	JUNE	JULY	AUG	SEPT
Structures and lining support	<div></div>			

Structures and Lining



Flinders Quarter Site



Flinders Quarter Site

June to December 2022




ACTIVITY							
	JUNE	JULY	AUG	SEPT	OCT	NOV	DEC
Basement 4 & 5 Excavation	●.....●						
Shaft A pile removal	●.....●						
Basement 4 & 5 Form, Reo and Pour			●.....●				●.....●
Tension Pile Install	●.....●			●.....●			
Plunge Column Removal					●.....●		●.....●

Until early 2023

Times and dates listed are subject to change

Flinders Quarter

Shaft A Pile Removal



Standard Hours

Monday – Friday

- 7am – 6pm

Saturday

- 7am – 1pm

Out of Hours

Monday – Friday

- 5am – 7am
- Deliveries and spoil removal

Monday – Friday

- 6pm – 2am (until mid-June)
- Excavation hammering
- Spoil removal
- Steel fixing, formwork, waterproofing and other low-level noise activities

Saturdays

- 1pm – 6pm
- Excavation hammering
- Spoil removal
- Steel fixing and formwork

Sundays

- 8am – 6pm
- Excavation hammering
- Spoil removal
- Steel fixing and formwork

Flinders Link Site

Tram Stop Crossing Reopening



Flinders Link

Current – June 2022



Progress – Flinders Link

February 2021



Flinders Link Site

June to October 2022



ACTIVITY					
	JUNE	JULY	AUG	SEPT	OCT
Straighten and reduce height of eastern end hoarding	●.....●				
Reinstate pedestrian crossing and reduce western end hoarding	●.....●				
Stage 2 Stormwater Works		●.....●			
Temporarily Close Campbell Arcade and undertake works within (from 30 April for up to 2 years)	●.....●●
Close Flinders Street northern footpath		●.....●	
Breakback piles, temp slab and capping beam		●.....●	
Occupation of the Flinders Street Station Subway (Date TBA for up to 2 years)			●.....●

Times and dates listed are subject to change

Flinders Link Site

September to December 2022



ACTIVITY				
	SEPT	OCT	NOV	DEC
New services, reinstate smaller overhead gantry & open footpath		<div></div>		
Works South of footpath in Flinders Street		<div></div>	<div></div>	<div></div>
Reopen one lane of Flinders Street southern eastbound lane to traffic				<div></div>

CBD South Development Plan Amendment Consultation




Public Display Period: Wednesday 11 May 2022 – Wednesday 1 June 2022



Newspaper
advertisement in
The Age and
Herald Sun



Targeted
emails sent to
stakeholders



Social Media



Online Information
Session



Stakeholder
meetings

Community
Reference Group
Meeting

- Feedback will be reviewed by the Project Team
- Consultation Summary and submission to the Minister for Planning
- Report back to CRG and stakeholders / community who made a submission

Stage 1 – Transport and logistics modelling analysis (independent expert, S2D)

Stage 2 – Traffic engineering and management (AAW)

Stage 3 – Review (RPV, CoM, Independent Reviewer)

Stage 4 – Preparation of a performance specification for procurement of traffic management technology (AAW)

Stage 5 – Engagement of traffic management technology (specialist contractor/supplier)

Stage 6 – Installation

Stage 7 – Testing and Commissioning

Stage 8 – Operation

Questions