



DOMAIN

COMMUNITY REFERENCE GROUP


11 August 2021



CYP UPDATE

WORKS UPDATE

2021 LOOK AHEAD



All dates current at the time of publication, however are subject to change.



WORKS UPDATE: TUNNEL WORKS

CROSS PASSAGES AND INVERT WORKS

COMPLETED TUNNELS



- Cross passage construction is progressing between Anzac Station and Town Hall Station
- Excavation is completed on XP 18 and ongoing on cross passages 15, 17 and 19
- Between Anzac Station and Eastern Portal works are progressing on the concrete base invert for the future track
- Staged from Eastern Portal the team begin at Anzac Station and work their way back to Eastern Portal
- The team have currently completed 70% of invert concrete in the first tunnel.



Invert pours underway

EDMUND HERRING OVAL

SLURRY TREATMENT PLAN DECOMMISSIONING



- Decommissioning of Edmund Herring Oval slurry treatment plant is progressing well
- Last week the teams began removing the filter press bays at the northern end of the oval
- The area will become a future laydown area as well as accommodating additional site sheds.



Filter Press bays are demolished



WORKS UPDATE: STATION CONSTRUCTION

WORKS UPDATE

SOUTH BOX BASE SLAB CONSTRUCTION



- The base slab is being poured in sections, working from south to north, with works 24/7 underground
- The first section was poured on 27 July
- Formwork and concrete pours will continue on the internal columns and walls until the end of 2021.



Base slab works underway in the south box

SOUTH BOX CONSTRUCTION

SOUTH BOX FACING NORTH



TEMPORARY D-WALL DEMOLITION BETWEEN NORTH BOX AND SOUTH BOX




- The temporary D-wall separating the south box and north box has now been removed
- This has connected the entire station box for the first time
- Only a small section of excavation is remaining before the entire station box has been excavated.



Northern end of the south box – excavation and demolition

TEMPORARY D-WALL DEMOLITION BETWEEN NORTH BOX AND SOUTH BOX



WORKS UPDATE

SOUTH BOX CONCOURSE CONSTRUCTION



- The southern section of the concourse level is progressing well
- Rooms are progressively being formed up and poured with blockwork underway in other areas
- These rooms will serve as a ‘back of house’ section of the new station.



Construction of internal rooms at the concourse level

WORKS UPDATE

NORTH BOX (PLATFORM LEVEL)



- At the platform level of the north box, falsework has now been installed to fill-in one of the two concourse level voids
- Construction of internal columns and lift core are also underway
- The northern end of the station box is also the access point for cross passage works between Anzac Station and Town Hall Station
- Excavated cross passage material is being removed via Anzac Station, while materials are progressively fed down.



Northern end of the north box

WORKS UPDATE

NORTH BOX (CONCOURSE LEVEL)



- At the southern end of the north box concourse, the first batch of red struts have now been removed
- As the remaining sections of the concourse are poured (including the void infill), the remaining struts will be progressively removed.




Steel fixing underneath the station support struts

WORKS UPDATE

TRAM INTERCHANGE



- The base slab for the Tram interchange is now complete
- Lining walls and columns continue to be poured in the tram interchange
- The first section of the D-Wall was removed last month. These demolition works will recommence later in August
- As the formwork for the tram box roof progresses, the opening in the tram interchange starts to take shape.



Steel fixing and demolition in the tram interchange

WORKS UPDATE

ANZAC STATION AERIAL





ENVIRONMENT UPDATE



Excavator with jackhammer

Building	Modelled Noise Level dBa Laeq	Measured Noise Level dBa Laeq
The Domain	73-76	76
The Botanica	62-64	66
Hallmark	69-71	71
Domain Hill	71-72	71
Melbourne Grammar School (Internal)	40-48	47

PROGRAM REFRESHER

D-WALL DEMOLITION



- All demolition of the D-walls will take place during the day
- The team will first saw cut the section to be removed, before using excavators with breakers to demolish the D-wall
- At times these works will generate periods of high level noise

Stage 1 (Blue)


- Late June to Early July

Stage 2 (Red and Purple)

- August to September
- Includes construction of structural columns

Stage 3 (Green and Orange)

- September to October



ENVIRONMENT UPDATE

OPERATIONAL NOISE MODELLING



CROSS YARRA PARTNERSHIP

AAW Design Joint Venture

Arcadis | Arup | WSP

Operational Groundborne Noise & Vibration Design


Melbourne Metro Tunnels and Stations

Operational Groundborne Noise and Vibration (GBN&V)


- GBN&V Design has been undertaken as a major design package with interfaces to other packages;
 - In Car Noise
 - Track Design
- Detailed review & approval by RPV (Graham Brown, AJM), IR (Michael Allen, AECOM), MTM (NDY)
- EPRs
 - NV12 Sensitive Equipment Guideline Targets
 - NV19 Groundborne Noise Guideline Targets for Operation
 - NV20 Vibration Guideline Targets for Operation
- PS&TR requirement to *design* to 5 dB less than the EPR requirement and *achieve* 2 dB less than the EPR requirement, represent *additional* contingency

Approach


- Adopt validated CTRL/HS1/Crossrail hybrid empirical method
 - Based on > 3,000 measurements. Tested, validated and scrutinised at public enquiry on urban mass transit systems globally.
- Consistent with ISO 14837
 - Train design
 - Train speed
 - Track design
 - Tunnel design
 - Tunnel depth
 - Ground conditions
 - Receiving building foundations and building type.



Roughness Input




MURL Roughness



Modelling and Prediction Methodology

- Normalised Source level measurements
 - Speed
 - Distance
 - Track Roughness



Track fixing assemblies

Fastening System	Key Properties	
Delkor Alt 1 RF 191	Static Stiffness: 22kN/mm Dynamic Stiffness: 25kN/mm Max Axle Load: 26T Lateral Adjustment: +/- 24mm Vertical Adjustment: 0 - 25mm (with packers) Vertical Deflection: Up to 4.5mm	
Pandrol Vipa	Static Stiffness: 20kN/mm Dynamic Stiffness: 25kN/mm Max Axle Load: 26T Lateral Adjustment: +/- 10mm Vertical Adjustment: 0 - 20mm Vertical Deflection: 2.2mm	
Pandrol DFF High Stiffness	Static Stiffness: 20kN/mm Dynamic Stiffness: 25kN/mm Max Axle Load: 26T Lateral Adjustment: +/- 10mm Vertical Adjustment: 0 - 20mm Vertical Deflection: 2.2mm	
Vossloh 300	Static Stiffness: 17kN/mm Dynamic Stiffness: 28kN/mm Max axle load: 26T Lateral adjustment: +/- 8mm Vertical adjustment: -4/+76mm Vertical Deflection: <1.5mm Note: This fastener is only compatible with the longitudinal plinth trackform.	

Fastening System	Key Properties	
Delkor Egg RF 167	Static Stiffness: 6.5kN/mm Dynamic Stiffness: 7.6kN/mm Max axle load: 25T Lateral Adjustment: +/- 30mm Vertical Adjustment: 0 - 15mm (with packers) Vertical Deflection: Up to 4.5mm	
Pandrol Vanguard	Static Stiffness: 9kN/mm Dynamic Stiffness: 11kN/mm Max Axle Load: 26T Lateral Adjustment: +/- 10mm Vertical Adjustment: 0 - 20mm Vertical Deflection: 4.7mm	
Pandrol DFF Low Stiffness	Static Stiffness: 9kN/mm Dynamic Stiffness: 11kN/mm Max Axle Load: 26T Lateral Adjustment: +/- 10mm Vertical Adjustment: 0 - 20mm Vertical Deflection: 4.7mm	
Vossloh 336	Static Stiffness: 8kN/mm Dynamic Stiffness: 8.5 Max axle load: 18T Lateral adjustment: +/- 10mm Vertical adjustment: + 20mm Vertical Deflection: Up to 3mm	

Sensitive Receiver Locations

- CYP Verification of 'ambient' levels
- Assessment of Isolation system performance



- Validation measurements
- Review and evaluation of detailed track component selections with suppliers (Ongoing)
- Preparing commissioning measurement & compliance plan (Dec 2020)
 - Outline proposed commissioning test procedure
 - Locations

Groundborne N&V Summary

- Ground Borne Noise is compliant with EPR
- eVDV Compliant at all residential locations



METRO TUNNEL CREATIVE PROGRAM

Tai Snaith: Collected Walks

From September 2021



RU OK Day

Thursday 9 September 2021





QUESTIONS?