



DOMAIN PRECINCT

COMMUNITY REFERENCE GROUP

8 SEPTEMBER 2021

WORKS UPDATE

2021 LOOK AHEAD



	September	October	November
Station box Concourse level construction		
Station box base slab construction - southern end		
Station build and fitout		
D-wall demolition		
Tram interchange construction		
Tram interchange roof backfill		○.....
Cross passage construction		



WORKS UPDATE: TUNNEL WORKS

CROSS PASSAGES AND INVERT WORKS COMPLETED TUNNELS



- Cross passage construction is progressing between Anzac Station and Town Hall Station
- Excavation is completed at five of the six cross passage sites
- Between Anzac Station and Eastern Portal the team have now completed the base invert for the eastern tunnel and have commenced in the western tunnel
- Rail tunnel fitout works have commenced in the Eastbound tunnel



Excavation at cross passage 20

EDMUND HERRING OVAL

SLURRY TREATMENT PLAN DECOMMISSIONING



- Decommissioning of Edmund Herring Oval slurry treatment plant is now complete
- The team will start setting up the area as a laydown site for materials to come to site
- Additional site sheds will also be installed in the location of the former filter press.



Slurry treatment plant demobilised and removed from site



WORKS UPDATE: STATION CONSTRUCTION

WORKS UPDATE

TRAM INTERCHANGE



- The second roof pour will be completed today
- Columns continue to be poured in the tram interchange
- Work continues to remove D-wall panels connecting to the concourse level in the main station box.
- The opening in the tram interchange will be covered by the future station canopy
- Backfill to commence later this month.



WORKS UPDATE

SOUTH BOX BASE SLAB CONSTRUCTION



- The base slab is being poured in sections, working from south to north, with works 24/7 underground
- The next section of the base slab is being poured this Thursday
- Formwork and concrete pours will continue on the internal columns and walls until the end of 2021.



Core wall construction at platform level

TEMPORARY D-WALL DEMOLITION BETWEEN NORTH BOX AND SOUTH BOX



- Excavation on the last section of the station box is well underway.
- The station box will be fully excavated by the end of September
- Base slab construction will then commence for this final section



Northern end of the south box – excavation and demolition

WORKS UPDATE

SOUTH BOX CONCOURSE CONSTRUCTION



- The station fitout team has now started working in the concourse level
- Blockwork is being installed to create internal walls and back-of-house rooms and corridors
- This month, door frames will begin to be fitted, as well as painting and installation of services.



Construction of blockwork walls at the concourse level

WORKS UPDATE

NORTH BOX



- The last section of the concourse has now been poured in the station box
- The final red struts supporting the station box have now been removed
- The last of the TBM launch infrastructure continues to be demolished and removed from station box
- At concourse level, the team have broken the first section of D-wall connecting the Shrine entrance to the station box
- D-wall demolition into the Shrine entrance will continue until later this year.



Northern end of the north box

WORKS UPDATE

ANZAC STATION AERIAL





ENVIRONMENT UPDATE

- Spring/Summer our highest risk for dust emissions
- Excavation of station box completed this week
- Site wide training underway for all personnel:
 - Check forecasts (Daily)
 - Minimise stockpiling on site – remove material ASAP
 - Water areas at risk of generating dust
 - Cover loads when leaving site
- Visual and real time monitoring continue





CREATIVE PROGRAM

DOMAIN ROAD POP-UP PARK





RUOK DAY

RU OK DAY

Thursday 9 September 2021

