

Arden and Parkville Community Reference Group

Meeting 34

Friday 16 February 2024



Agenda

Agenda



ltem	Time	Discussion Topic	Owner	
1	7.30am	Introductions and welcome	Chris Lovell	
		Outstanding Actions and Issues Register	(Chair)	
		Zoom meeting housekeeping		
2	7.40am	North Melbourne construction update	СҮР	
3	8.00am	Legacy artwork update	RPV	
4	8.10am	Project-wide construction update	СҮР	
5	8.40am	Parkville construction update	СҮР	
6	9.20am	General feedback and items for future discussion	CRG members	

Minutes and actions

Construction update: North Melbourne



OFFICIAL: Sensitive

Arden Station



- Temporary structures have begun to be removed from site
- System integration testing is continuing within the station and tunnel
- Installation of tiling treatment artwork on the east facing façade will commence late February
- Maintenance of landscaped areas will continue.




Arden Station

OFFICIAL: Sensitive

Intake substation (ISS) fencing and landscaping



- Planting scheduled to occur between March and June in line with preferred planting timeframes
- Fencing installation is scheduled to occur in April
- Further planting will occur around the fence on the eastern bank following installation of the fence
- During fencing installation and landscaping works, short term width reductions of the shared use path may be required in this section of the path, south of Arden Street
- Traffic controllers will maintain movements for cyclists and pedestrians.



Fencing and landscaping location near the Intake Substation

OFFICIAL: Sensitive

Public realm works

Fencing and landscaping



Works area map

Indicative only Creek Arden st Barwise St aurens Queensberry St Site facilities Dryburgh St Legend Work site Site gate Arden Station entrance and terrace Services building Electrical substation Electrical substation public realm works Miller — Temporary shared user path reduction

Intake substation fencing and landscaping

- Fencing installation scheduled for April
- Planting scheduled for March and June following fencing install
- Maintenance of landscaped areas

OFFICIAL: Sensitive



Activity	Feb	Mar	April	Мау	June	July	Aug	Sep	Oct	Nov	Dec
Removal of temp site infrastructure											
Installation of permanent artwork											
North Melbourne Intake Substation fencing and landscaping											
System integration testing (RNA)											
Trial operations (MTM)											

Timing is indicative and subject to change.

Communications and stakeholder engagement



OFFICIAL: Sensitive



Notifications and Communications

- North Melbourne Construction bi-monthly update (December 2023/ January 2024)
- North Melbourne Construction bi-monthly update (February/ March 2024)

Door knocks, meetings, briefings and events

- North Melbourne: fortnightly meetings with City of Melbourne
- North Melbourne: on-site stakeholder meetings, as required.

Legacy artwork update

Presenters: Luke Diggins & Tom Shield

Commissioning process







Metro Tunnel Creative Strategy provides end-to-end guidance


Presenters: Luke Diggins & Tom Shield Page 13

Advisory panel



Metro Tunnel Arts Advisory Panel (MTAAP)

- State representatives:
 - Jill Garner (OVGA)
 - Max Coffman (Creative Vic)
- Members appointed by EOI and invitation:
 - Donald Bates
 - Kimberly Moulton
 - Max Delany
 - Natalie King







Maree Clarke



Line-wide

Abdul Abdullah



Arden

Patricia Piccinini



Parkville

Danie Mellor



State Library

Raafat Ishak




Anzac



Arden Station Abdul Abdullah, *Come Together*

OFFICIAL: Sensitive


Arden Station



Parkville Station Patricia Piccinini, *Vernal Glade*

OFFICIAL: Sensitive


Parkville Station







OFFICIAL: Sensitive



State Library Station

Presenters: Luke Diggins & Tom Shield Page 22

Anzac Station Raafat Ishak, *Future Wall Painting*

0001

Albert Road Albert Road Reserve Albert Park / Albert Park Lake

Mag.

OFFICIAL: Sensitive

Anzac Station



Line-wide artwork at Arden Station Maree Clarke, *Tracks*

Line-wide artwork at Arden Station



Line-wide artwork at Arden Station

com

Project wide update

Page 29 Presenter: Christian Green







Construction update: Parkville



Grattan Street east


OFFICIAL: Sensitive

Presenter: Patrick Walsh



Station entrances Surface and fit out works





Chiller Plant and Tunnel Ventilation Shafts



Chiller plant

- Services fit out complete
- Chiller is operational
- Reinstatement of surrounding area ongoing.

Tunnel Ventilation Systems


- Complete
- Façade stonework ongoing.



Mechanical, electrical and plumbing and fit out works Station box



- B1: Commissioning zone, power and lighting on. Final finishes ongoing, including painting and flooring
- B2: Finishes and fit out works ongoing, upperlevel cladding is complete. Final north retail façade complete. Stone flooring, MEP brackets and services fit off ongoing
- B3: Commissioning zone, power and lighting on. Final finishing on back of house facilities
- B4: Commissioning complete. Artwork stone installation complete. Final defect touch-ups ongoing.






Grattan Street west and the Royal Parade underpass

Station entrances Surface and fit out works





Grattan Street west and the Royal Parade underpass




Grattan Street west

- Typical panels leading to the escalators complete
- Service bracketry and services fit off works complete.

Royal Parade underpass

- Floor stonework complete
- GRC bulkheads ongoing.



OFFICIAL: Sensitive

Presenter: Patrick Walsh













































Work stages



Landscaping and residual works



- Public realm and reinstatement works, including service installation, footpath and roads, are substantially complete
- Some areas remain partially closed with traffic arrangements or pedestrian diversions in place to enable landscaping and residual works to be completed.




OFFICIAL: Sensitive

Presenter: Patrick Walsh

Stage 3A/4A/5A – Grattan Street east between Royal Parade and the University of Melbourne medical building

Reinstatement and public realm works

- Timing:
 - Ongoing Late February 2024
- The works area will include:
 - The northern Grattan Street footpath between Royal Parade and the eastern side of the University of Melbourne Medical Building
- Traffic and pedestrian changes:
 - Pedestrian diversions will be implemented during stages of the works. Diversions will be staged to minimise disruption
 - Access to the University of Melbourne medical building will be maintained.



OFFICIAL: Sensitive

Presenter: Patrick Walsh


ROTUNNEL

Stage 3C/4C – Grattan Street between Elizabeth and Barry streets

Reinstatement and public realm works and water main installation



- Timing:
 - Ongoing Late February 2024
- The works area will include:
 - The southern Grattan Street footpath between Elizabeth and Barry streets
 - Eastern side of Elizabeth Street, adjacent Peter Doherty Institute
- Traffic and pedestrian changes:
 - Pedestrian diversions will be implemented during stages of the works via Haymarket Walk, Barry Street and Pelham Street
 - Access to the Doherty Institute and Alan Gilbert Building will be maintained and diversions will be staged to minimise disruption.



OFFICIAL: Sensitive


Presenter: Patrick Walsh

Stage 1A/1C – Grattan Street west (north)

Reinstatement and public realm works




- Timing:
 - Ongoing until late February 2024
- The works area will include:
 - Grattan Street west, northern side, between Flemington Road and Elizabeth Street/Royal Parade
- Traffic and pedestrian changes:
 - The westbound traffic lane has reopened, and the eastbound lane has temporarily closed
 - A section of the northern footpath on Grattan Street, in front of the Royal Melbourne Hospital, has temporarily closed
 - A temporary mid-block crossing has been established
 - Pedestrian diversions will be implemented during stages of the works. Diversions will be staged to minimise disruption
 - Access to hospitals and businesses, and for emergency vehicles, will be maintained at all times.



Presenter: Patrick Walsh

New tram stop – Route 19, Stop 10













Royal Parade lanes/cut-throughs open (1G/2D/2E)


Turf installation – Royal Parade medians (1G/2D/2E) Verge adjacent VCCC (1F)





Lift portal adjacent VCCC (1F)

Royal Parade lanes/cut-throughs open (1G/2D/2E)





Program

Presenter: Patrick Walsh



Activity	w/c 12 Feb	w/c 19 Feb	w/c 26 Feb	w/c 4 Mar	w/c 11 Mar	w/c 18 Mar
MEP and fit out works, architectural finishes						
MEP and station commissioning (continues until mid-2024)						
Aboveground structures - steel, façade, glazing, finishing works						
Reinstatement & Public Realm works – Grattan Street east						
Reinstatement & Public Realm works – Grattan Street west						
Reinstatement & Public Realm works - Royal Pde/Elizabeth Street						

Communications and stakeholder engagement



Notifications and Communications

- Construction update (December 2023/January 2024)
- Construction update (February/March 2024)

Door knocks, meetings, briefings and events

- Parkville: fortnightly meetings with Peter MacCallum Cancer Centre, Melbourne Health, the University of Melbourne and City of Melbourne
- On-site stakeholder meetings, as required.

Questions

Other business

Next meeting



- Friday 17 May 2024 (Zoom)

OFFICIAL: Sensitive

Presenter: Chris Lovell