

# TOWN HALL STATION COMMUNITY REFERENCE GROUP CYP D&C

**Kate Walshe,** Communications and Stakeholder Engagement Director, CYP D&C **Melinda Kelly,** State Library Station Stakeholder Engagement Manager, CYP D&C **Blythe Chidgey,** Town Hall Station Stakeholder Engagement Manager, CYP D&C

25 July 2022









# Agenda



- 1. Project Overview
- 2. State Library Station Update
- 3. Town Hall Station Update




# Precinct Updates

## **Metro Tunnel Project**

**Project Alignment** 







#### **ARDEN STATION**



- Installation of the precast brick cladding around the new station entrance is nearly complete
- Future skylights for the station are now installed
- Escalators are now installed linking the main station entrance down to the concourse level






#### **PARKVILLE STATION**



- In the station box, architectural and mechanical, electrical and plumbing fit out works are ongoing
- In the station entrances next to the hospital, permanent structure works are ongoing
- All three gantry cranes have now been removed






#### **ANZAC STATION**



- Tram interchange
   on St Kilda Road is
   progressing with
   the cross laminated
   timber panels now
   installed on the roof
   of the canopy
- Platform construction continues underground






# State Library Station Update



























## LITTLE LA TROBE STREET SITE








#### LITTLE LA TROBE STREET SITE







## **STRUCTURES AND LINING**










## FRANKLIN AND A'BECKETT STREET SITES








#### FRANKLIN AND A'BECKETT STREET SITES







# Questions




# Town Hall

# Station Update


Shaft Construction – Tower Crane Install – 15 June






Tower Crane Install 30 June






Tower Crane Jib Lift – 30 June 2022





View from Nicholas Building





### Flinders Link Reprogramming



- Flinders Street full footpath closure scheduled for 3 months in 2022, rescheduled to 2023
- Benefits include
  - Support local business and CBD activity through key periods September school holidays, AFL Grand Final series, Spring Racing Carnival, Christmas trade and January holidays including the Australian Open
  - Support increased pedestrian movements to local businesses following the reopening of the pedestrian crossing at the Flinders Street Tram Stop, and by maintain the temporary mid-block pedestrian crossing (near Woolworths) into 2023
  - Reduce the expected duration of the footpath closure by undertaking works in summer (less wet weather, illness)
  - Enables other disruptive works activities scheduled for 2023 to be undertaken simultaneously
- The revised construction program for the 2023 footpath closure and single eastbound traffic lane reopening – is currently being developed in consultation with stakeholders

# **Town Hall**



| ACTIVITY  |      |     |      |     |     |                  |
|---|------|-----|------|-----|-----|------------------|
|   | JULY | AUG | SEPT | ОСТ | NOV | DEC              |
| City Square Station Build Out – within acoustic shed                                  |      |     | •    |     |     |                  |
| Southern Tower Crane Install, Collins<br>St Gantry install and loading bay<br>install | •    |     | •    |     |     |                  |
| Removal of City Square acoustic shed, struts and deck                                 |      |     | •    |     |     | •                |
| Federation Square lining and structures support                                       |      |     |      |     |     |                  |
| Flinders Quarter Basement 4 & 5 Excavation  |      | •   |      |     |     |                  |
| Flinders Quarter Basement 4 & 5 Form, Reo and Pour                                    | •    |     |      |     |     | Until early 2023 |
| Occupation of the Degraves Street Subway for lift install (for up to 2 years)         |      |     |      |     |     | Onui Garry 2023  |

# **Flinders Quarter Site**





#### Flinders Quarter Site



#### **Standard Hours**

#### Monday – Friday

• 7am – 6pm

#### Saturday

7am – 1pm

#### **Out of Hours**

#### Monday – Friday

- 5am 7am
- Deliveries and spoil removal

#### Monday - Friday

- 6pm 2am (until mid-August)
- Excavation hammering
- Spoil removal (until midnight)
- 24 Hour works (beneath basement 1)
- Steel fixing, formwork, waterproofing and other low-level noise activities

#### **Saturdays**

- 1pm 6pm
- Excavation hammering
- Spoil removal
- Steel fixing and formwork

#### Sundays

- 8am 6pm
- Excavation hammering
- Spoil removal
- Steel fixing and formwork

# Flinders Quarter Shaft A







# Questions