





Community Liaison Group Meeting

Thursday 15 June 2023





Agenda items

Time	#	Item detail	Owner
5.30pm	1	Welcome, introductions and apologies	Chair
5.40pm	2	WGTP MTIA update	WGTP MTIA
5.50pm	3	Tunnels update	СРВЈН
6.05pm	4	West update	СРВЈН
6.20pm	5	East update	СРВЈН
6.35pm	6	Actions update	All
6.40pm	7	BREAK	Chair
6.40pm	8	Member questions	CLG members
7.30pm	9	Thank you and close Next meeting: 27 July	Chair







West Gate Tunnel Project MTIA





Grants and partnerships



Wynspeak



Africause



Laverton Bowls Club



Friends of Newport Lakes



Yarra Riverkeeper Association



Yarraville Community Centre gardens

OFFICIAL




Community outreach












Spotswood Traders Association

Social media Spotswood Village trader campaign



6







Construction and Community update









Tunnel Zone





Tunnels community engagement

Recent Notifications

• 5 June: Bella Transportation Route notification

Stakeholder Engagement


- Installed three new vibration monitors to monitor tunnelling/portal works impacts on residents
- Multiple enquiries via the call centre including request for information on tunnel location and information centre.

Business Engagement

- 11th May Engagement with businesses on Youell Street
- 19th May Engagement with Hop Nation regarding truncation works
- 31st May Called and visited 9 businesses total on Millers Rd for TBM1 transport route



Inside the inbound & outbound tunnel




- Road deck complete %
 - IB 80%
 - OB 59%
- Completed 7 out of 21 cross passages.
- Electrical fitting ongoing





Southern inbound portal – tunnel entry



- Vida cutterhead dismantled at the citybound tunnel entry.
- 1x TBM gantry has been removed.
 2x TBM gantry remaining.
- Back-end gantry removal to commence mid-late July.



Southern outbound portal – tunnel exit


- Cleared out all the spoil and prepared the cradle to push TBM out for dismantling
- All conveyor belts have been removed
- 25th May: Last truck of tunnel soil excavation sent from tunnelling hub to Hi-Quality Eco-Hub.





Ventilation structures

- The outbound structure has been built up to 6.55m (Eastern and western core walls) completing 2 pours, using 70.8m2 of concrete in May.
- 'Jump form' installation has commenced.
- Northern Portal structure has not yet started as the roof deck and lid are yet to be completed.









West Zone





West community engagement

Stakeholder Engagement

- 19 May: Freeway verge works reminder
- **19 May:** Barrier removal on Fogarty Avenue Email
- 2 June: Simcock Ave closure update
- 6 June: Ramp 11 closure freight and business email

Business Engagement

- Midas
- Spotswood Traders Association



Williamstown Road





Hyde Street





Grieve Parade



WGF Stage 5 Traffic Switch Outbound approach Grieve Pde

WGF Stage 5 Traffic Switch Inbound under Grieve Pde



Grieve Parade interchange





Kororoit Creek shared user path





M80 and M1 interchange







Port to City (East) Zone

-

14.5





East community engagement

Notifications

19 May: Footscray Road traffic switch and walking and cycling path detour

2 June: Dynon Road closure

Stakeholder Engagement

- Cyclist pop ups:
 23 May Costco
 25 May Shepherd bridge
 26 May Costco
- Dynon Road coffee cart:
 6 June North Melbourne Station
 8 June North Melbourne Station





Maribyrnong River bridges





Footscray Road






Dynon Road





Wurundjeri Way extension









Actions Update





Actions update

Name	Owner	Action	Status and update
AN8	СРВЈН	CPBJH to confirm total number of trees to be replaced and removed.	Action to remain open.
ALL3	CPBJH / TU	CPBJH / TU to follow up an earlier than end 2023 re-opening of Federation Trail between Millers Road and Fogarty Avenue	Action to remain open. All project parties working toward a solution.









Member Questions







Thank you and close

Kim Jordan

