

STATE LIBRARY STATION COMMUNITY REFERENCE GROUP

CROSS YARRA PARTNERSHIP THURSDAY 27 AUGUST 2020









STATE LIBRARY STATION COMMUNITY REFERENCE GROUP

Jodie Barrington, CBD Precinct Lead, CYP D&C

Melinda Kelly, State Library Station Stakeholder Engagement Manager, CYP D&C

Shane Reynolds, CBD Sustainability, CYP D&C







AGENDA

- 1. Project overview
- 2. State Library Station update
- 3. General feedback and items for future discussion
- 4. Sustainability update








PROJECT OVERVIEW









TOWN HALL



Deep beneath Swanston Street two roadheaders have been simultaneously excavating the main station bench from City Square towards Federation Square, earlier this week they completed bench 1.







ARDEN

Between the Western portal and Arden, cross passages 2 and 4 are now fully excavated, with the team currently in the process of breaking in at cross passage 1.

At Arden Station, work to construct the concourse, roof slabs and inner walls (above concourse) continue.










PARKVILLE



Two tunnel boring machines (TBMs) have been tunnelling from the Arden Station site towards the Parkville Station site. The first TBM is travelling near Grattan Street west and is expected to 'break through' into the Parkville Station box at Grattan Street east in late August. The second TBM is scheduled to reach Flemington Road at the end of August.

On average, TBMs move around 10 metres every 24 hours. During tunnelling, noise, vibration and ground movement are monitored and managed in line with strict Environmental Performance Requirements (EPRs).








ANZAC

Inside the acoustic shed, segments are being stored before being lowered into the north box and transported to the TBMs.

The remaining 5 metres of excavation will occur 3.5 metres below the Anzac Station roof, above the two tunnels.

Construction of the station entrance from the Shrine of Remembrance has started, with piling works now underway.









STATE LIBRARY STATION UPDATE












METROTUNNEL LA TROBE STREET TEMPORARY TRAFFIC **CHANGES**




The eastbound lane on La Trobe Street will be closed during standard construction hours until Sunday 13 September 2020.

This closure will also be in place during the installation of the tower crane at the Little La Trobe Street site.





LA TROBE SITE PROGRESS



Perimeter piling

• 171 of 172 complete

Plunge columns

• 56 of 56 complete

La Trobe site

Pile trimming

Slab poured





METROTUNNEL LA TROBE STREET SITE UPDATE

Activity	Location	August	September	October	November	December	January
Perimeter piling and plunge column installation	Site		•				
Swanston Street concrete pump installation	Swanston Street		-•				
Pile trimming	Site						
Slab works	Site						
Shaft excavation	Site						





LA TROBE STREET SITE UPDATE

Standard hours

Monday to Saturdays, 7am to 6pm

Concrete pours and minor works

Monday to Fridays, 6pm to 10pm

Oversized deliveries

10pm to 7am, as required











METROTUNNEL LITTLE LA TROBE STREET SITE UPDATE

Activity	August	September	October	November	December	January
Tower crane installation	•—					
Pedestrian link and site shed installation		•	•			
Shaft construction						



LITTLE LA TROBE SITE HOURS

Shaft construction


Monday to Saturdays, 7am to 6pm

Minor works

Monday to Fridays, 6pm to 10pm (if required)

Oversized deliveries and tower crane assembly works

- 7am Thursday 27 August to 10pm Saturday 29 August
- Sunday 30 August (if required)










SHAFT CONSTRUCTION COMPLETE









METROTUNNEL FRANKLIN STREET WEST SITE UPDATE

Activity	Location	August	September	October	November	December	January
Plant demobilisation	Site	•					
Tunnelling support works and permanent structure build	Site	•					



TUNNELLING WORKS









Architectural concrete elements ongoing

Steel column installation complete



Rail tunnel excavation More than 170 metres complete



Two roadheaders are being used









A'BECKETT AND FRANKLIN SITE HOURS

A'Beckett Street site

Tunnelling works

• 24/7

There will be increased truck movements to support the removal of excavated material.

Franklin Street sites

Permanent structures and lining works

• 24/7



TBM TUNNELLING










METROTUNNEL ARDEN STATION TO PARKVILLE





QUESTIONS







SUSTAINABILITY UPDATE







CYP D&C SUSTAINABILITY APPROACH

'CYP D&C have adopted environmental, social and economic sustainability principles to create infrastructure that connects our communities and delivers a legacy for present and future generations'









SUSTAINABILITY OBLIGATIONS

Infrastructure Sustainability (IS)

Rating - 84



5★ at each station

Contract Deliverables

Specific requirements beyond rating tool requirements













SUSTAINABILITY OUTCOMES











SUSTAINABILITY IN STATION DESIGN



identity for the precinct




SUSTAINABILITY IN STATION DESIGN







METROTUNNEL WASTE AND RECYCLING







MATERIALS











SUPPLY CHAIN

















QUESTIONS?





