

TOWN HALL STATION COMMUNITY REFERENCE GROUP

CROSS YARRA PARTNERSHIP THURSDAY 27 AUGUST 2020









TOWN HALL STATION COMMUNITY REFERENCE GROUP

Jodie Barrington, CBD Precinct Lead, CYP D&C

Blythe Chidgey, Town Hall Station Stakeholder Engagement Manager, CYP D&C

Mick Lo Monaco, CBD Precinct Sustainability Lead, CYP D&C



Design &



AGENDA

- 1. Project overview
- 2. Town Hall Station update
- 3. Sustainability update








PROJECT OVERVIEW









STATE LIBRARY

Deep under Swanston Street, two roadheaders have excavated more than 170m of the platform rail tunnels either side of the State Library Station central cavern.

Above ground, another milestone was achieved at the Little La Trobe Street site, the completion of the ground floor slab. A tower crane will be installed at the site this weekend.










ARDEN

Between the Western portal and Arden, cross passages 2 and 4 are now fully excavated, with the team currently in the process of breaking in at cross passage 1.

At Arden Station, work to construct the concourse, roof slabs and inner walls (above concourse) continue.










PARKVILLE



Two tunnel boring machines (TBMs) have been tunnelling from the Arden Station site towards the Parkville Station site. The first TBM is travelling near Grattan Street west and is expected to 'break through' into the Parkville Station box at Grattan Street east in late August. The second TBM is scheduled to reach Flemington Road at the end of August.

On average, TBMs move around 10 metres every 24 hours. During tunnelling, noise, vibration and ground movement are monitored and managed in line with strict Environmental Performance Requirements (EPRs).








ANZAC

With TBMs Alice and Millie on the approach to South Yarra, the Anzac Station site continues to support tunnelling operations.

Inside the acoustic shed, segments are being stored before being lowered into the north box and transported to the TBMs.

The remaining 5 metres of excavation will occur 3.5 metres below the Anzac Station roof, above the two tunnels.

Construction of the station entrance from the Shrine of Remembrance has started, with piling works now underway.









ROADHEADER TUNNELLING










METROTUNNEL ROADHEADER TUNNELLING UPDATE



Excavation of the City Square fire egress adit has progressed more than 20 metres (travelling north)

The main station cavern bench 1 from City Square towards Federation Square was completed earlier this week



TOWN HALL STATION UPDATE









FLINDERS QUARTER – SHAFT A

Flinders Quarter tunnelling and excavation

24 hours, Monday to Sunday

Activity	Aug	Sep	Oct	Nov	Dec	Jan
Roadheader tunnelling						





METROTUNNEL FLINDERS QUARTER- SHAFT B

Activity	Aug	Sep	Oct	Nov	Dec	Jan
Excavation						
Top down construction						





FLINDERS QUARTER – OUT OF HOURS WORKS

Deliveries (ongoing)

- Monday to Saturday, 5am to 7am
- Monday to Friday, 6pm to 10pm

Steel fixing, waterproofing and formwork installation (Shaft B)

- Monday to Friday, 7am to 10pm
- Sundays, 8am to 4pm

Permanent concrete structure installation (Shaft B)

- Monday to Friday, 7am to 10pm
- Saturdays, 7am to 1pm
- Intermittently, from 6pm to 7am

Tunnelling and excavated material removal (Shaft A)

- Monday to Sunday, 24 Hours
- 7am to 10pm Including the use of excavators and a tower crane








FLINDERS LINK WORKS UPDATE

Activity	Aug	Sep	Oct	Nov	Dec	Jan
Excavation			•			
Strutting		•				
Tension anchor installation			•			
Waterproofing works			•			
Base slab construction				•	•	
Wall and roof construction				•		
Breakthrough				•		







FEDERATION SQUARE WORKS UPDATE



Federation Square tunnelling and excavation

24 hours, Monday to Sunday

Activity	Aug	Sep	Oct	Nov	Dec	Jan
Excavation				•		
Roadheader tunnelling						







METROTUNNEL TIME-LAPSE VIDEO







METROTUNNEL CITY SQUARE WORKS UPDATE

City Square tunnelling and excavation

24 hours, Monday to Sunday

Activity	Aug	Sep	Oct	Nov	Dec	Jan
Shaft excavation	†					
Roadheader Tunnelling						
2	8 metr	es dee	p			



TBM TUNNELLING UPDATE










METROTUNNEL ARDEN STATION TO PARKVILLE





QUESTIONS







SUSTAINABILITY








CYP D&C SUSTAINABILITY APPROACH

'CYP D&C have adopted environmental, social and economic sustainability principles to create infrastructure that connects our communities and delivers a legacy for present and future generations'







SUSTAINABILITY OBLIGATIONS

Infrastructure Sustainability (IS)

Rating - 84



5★ at each station

Contract Deliverables

Specific requirements beyond rating tool requirements













SUSTAINABILITY OUTCOMES










SUSTAINABILITY IN STATION DESIGN




create a sense of place and

identity for the precinct






SUSTAINABILITY IN STATION DESIGN







METROTUNNEL WASTE AND RECYCLING







MATERIALS











SUPPLY CHAIN

















QUESTIONS?





