



# TOWN HALL STATION COMMUNITY REFERENCE GROUP

**Kate Walshe**, Communications and Stakeholder Engagement Director, CYP D&C

**Blythe Chidgey**, Town Hall Station Stakeholder Engagement Manager, CYP D&C

**Terese Scalise**, Communications and Stakeholder Engagement Director, CYP PCO

19 June 2023



# Agenda



1. Precinct Update
2. Town Hall Station Update
3. Operational Noise and Vibration Monitoring
4. Creative Program Update



# Precinct Updates

# Precinct Updates



Arden



Parkville



State Library



Town Hall



Anzac



Rail Tunnel Fitout



# Town Hall Station Update

# Town Hall



ACTIVITY	JUNE	JULY	AUG	SEPT	OCT	NOV	DEC	JAN '24
City Square Station Build Out								
Commence demobilisation of City Square Tower Cranes and removal of Collins Street concrete pump and gantry								
Swanston Street – OSD removal of overhead gantry and site sheds								
Installation of overhead gantries in laneways (Cocker, Scott and Royston)								
Flinders Quarter structures works (Shaft A)								
Occupation of Campbell Arcade and the Degraes Subway								
Works on Flinders Street requiring footpath closure								

# Flinders Quarter

Shaft A



# Flinders Quarter Milestone

Shaft B Slabs Completed



Since first pour in May 2020

– Concrete:

– Slabs = 12,349 m<sup>3</sup>

– Walls = 4,535 m<sup>3</sup>

– **Total Shaft B = 16,884 m<sup>3</sup>**

– Reo:

– Slabs = 5,102.65 T

– Walls = 1,753.31 T

– **Total Shaft B = 6,855.96 T**



# Flinders Street Footpath Closure



# Flinders Lane Closures

## Pre-cast Concrete Deliveries




- 7am to 1pm
- Local access between Russell Street and Regent Place under traffic management
- Contraflow egress to Russell Street
- Contraflow arrangement between Swanston and Elizabeth for access into properties and businesses on Flinders Lane between Swanston and Elizabeth



# Creative Program Update

# Kent Morris

City Square, July to September 2023



# Emmy Webbers

Scott Alley, late-June to August 2023



OFFICIAL: Sensitive



# Questions