


ACTIONS AND ISSUES REGISTER



#	DATE RAISED	ACTION / ISSUE	OWNER	STATUS	DATE CLOSED
<i>No actions recorded</i>					



SOUTH YARRA (EASTERN PORTAL) PRECINCT

COMMUNITY REFERENCE GROUP

21 February 2023



Construction lookahead



Activity	February 23	March 23	April 23	May 23	June 23	July 23
Egress building construction	Active	Active	Active	Active	Active	Active
Rail tunnel fit out	Active	Active	Active	Active	Active	Active
Utility works (Osborne Street)	Active	Active	Active	Active	Active	Active
South Yarra Siding Reserve finishing works	Active	Active	Active	Active	Active	Active
High Capacity Signalling technology testing	Active	Active	Active	Active	Active	Active




CONSTRUCTION UPDATE - RNA

MAJOR RAIL WORKS – JANUARY

South Yarra precinct



- Majority works are located in Caulfield to improve the reliability on the Frankston, Cranbourne and Pakenham lines
- Completed works within the South Yarra precinct consists of
 - Commissioning the South Yarra traction power substation
 - Installing overhead signalling assets
 - Installing remaining straight tracks into the decline structure



Newly installed rail tracks



South Yarra traction power substation

CURRENT AND UPCOMING WORKS

South Yarra precinct



Finishing works

- Works to finish installing the remaining fencing, pavement and irrigation works, including soft landscaping and other maintenance works, will continue to progress in Feb/March.


Upcoming activities

- Irrigation works within the William and Arthur Street pocket parks (City of Stonnington works)
- Re-asphalting and reinstating William and Arthur streets
- William Street bridge finishing works
- Osborne Street bridge finishing works.



CONSTRUCTION UPDATE - CYP

Utility works update




Watermain replacement

- Watermain replacement works along Osborne Street are currently ahead of schedule
- Tie-in works at the intersection of Fawkner Street and Osborne Street will take place on 27 February
- These works will require the closure of the Fawkner Street and Osborne Street intersection while works are underway
- The road will reopen overnight
- Re-asphalting and connection of the watermain into the site will commence in early March.

Egress building construction



Fitout works inside the egress building




Ground floor ready to be poured



- The ground floor of the egress building will be poured this week
- Internal walls and columns will then be formed and poured with the roof slab pour scheduled for March
- The central stairs for the building are due to be installed in the coming weeks
- Building trades continue to work installing blockwork, painting, flooring and fitting out the rooms with plumbing and electrical equipment
- Structural works are expected to be complete in late April, with facade works to commence.

Rail tunnel fitout



Completed eastbound track and track slab

- Rail tunnel fitout is continuing on William Street bridge
- Track form is progressively being lowered into the decline structure
- Track slab and track is now laid on the eastbound tunnel, and works have commenced in the westbound tunnel.



COMMUNITY & COMMUNICATIONS UPDATE

COMMUNICATIONS

Recent and upcoming communications




Notifications and communications

Current:

- Monthly construction update – February

Upcoming:

- Watermain completion works – February/March
- Monthly construction update - March






TUNNELS AND STATIONS PROJECT WIDE UPDATE

Arden Station



- Works have commenced to construct the new terrace around the station entrance
- Preparatory works have also commenced on the two new laneways, Laurens Lane and Station Lane within the Arden Station precinct
- At platform level there is ongoing installation of platform screen doors, cladding and acoustic ceiling panels.



Parkville Station





- Station entrance steel canopy installation was completed as of December 2022
- Platform Screen Doors (PSD's) have been fully installed at the B4 platform level
- Architectural, mechanical, electrical and plumbing fit out works are ongoing within the station box
- Staged reinstatement and public realm works are continuing at Grattan Street, Royal Parade and Elizabeth Street



State Library Station



- Shaft construction is continuing at all five State Library Station sites
- Column pours and beam deliveries will commence shortly at Swanston Street for the station entrance
- Above ground structure works have recently commenced at the Little La Trobe Street site
- Lining and structures works continuing within the station cavern, rail tunnels and adits
- Melbourne Central escalator installation works are ongoing.



Town Hall



- Hoardings have been installed at platform level and excavation works have commenced at Flinders Street Station in preparation for the installation of six lifts from platform level to subway
- Acoustic shed removal works are complete at City Square
- Concrete structure works continue at City Square and Flinders Quarter
- Lining and structures works continuing within the station cavern, rail tunnels and adits.



Anzac Station



- 24/7 works were completed in December 2022 to realign the St Kilda Road tram corridor
- The new tram stop on St Kilda Road is now open and operational
- The realignment has allowed the start of construction on the Albert Road Reserve station entrance




Rail and tunnel fit out



Rail and track

- Track panels have been laid in both tunnels from the west to the CBD, with stage two concrete progressing on various fronts
- This work is completed with the use of two hi-rail agis working from the CBD out towards Arden, with line pours assisting from the stations
- In early January, hi-rail equipment was used to demobilise the multi-service vehicles (MSVs) within the westbound tunnel from the Western Portal
- In the coming month, works will commence connecting signalling assets to sections of completed track.





QUESTIONS?