



Artist impression of the new soccer facilities in Bulleen

New soccer facilities in Bulleen

Community update
July 2023



New soccer pitches taking shape

We've finished works to prepare the foundations for the new pavilion, with over 45 holes dug across the site, totalling over 360 metres in depth.

We're now preparing retaining walls around the new pitches, and have begun laying the foundations of the new natural grass playing fields.

We're also getting ready to start works on the new 176-space car park.

In the coming months, crews will build the new sports pavilion and continue work on the playing fields. The new soccer facilities will be available for use in the first half of 2024.

For updates on the new soccer facilities, sign up to our e-newsletter at northeastlink.vic.gov.au



3 soccer fields
2 natural turf pitches
1 synthetic pitch



Sports pavilion
Spectator seating and inclusive facilities for all ages and genders



Car park
176 Spaces



Walking and cycling connections
Better access for locals to the new community space and Yarra River

Sign up for updates
northeastlink.vic.gov.au





The piling rig on the construction site drilled 45 holes, with a total of over 360 metres dug across the site.

Upcoming works

New pavilion

With piles for the pavilion now complete, the above ground structure will start to take shape throughout the winter months. Structural works continued throughout June to prepare for the installation of the pavilion's walls in July.

Soccer fields

We'll spend the remainder of the year continuing works to form the new playing fields. All three pitches are being worked on at the same time, and the natural turf will be laid in late spring, ready for play in 2024.

Improving access

A new intersection on Templestowe Road will be installed later this year, providing improved access to the new facility. We'll have more information on this as we get closer to the beginning of these works.

Drainage

Drainage works around the site will continue for the rest of the year. When complete, the drains will carry water to the Bulleen North Drain.

Changes to speed limits

Please note that the speed limit has changed to 60 km/h within 70 metres of the site entrance until 30 January 2024 to improve the safety of construction workers in vehicles entering and exiting the construction area.

Please take note of the changed traffic conditions as you drive past the site.

Where can I get more information and see the latest designs?

You can learn more about the project and see the designs on the North East Link Program website at northeastlink.vic.gov.au/works or by scanning the QR code.



Key dates



Mid 2022

Design and planning approvals finalised



Early 2023

Construction begins



Late 2023

Pavilion structure complete, interim intersection works begin



2024

New facilities open for use

This information is current at the time of publication; however changes may occur. Please visit our website for the latest updates.

northeastlink.vic.gov.au

1800 105 105 (call anytime)

community@northeastlink.vic.gov.au



For languages other than English please call 9209 0147

[@nelpvic](#)



Australian Government



Please contact us if you would like this information in an accessible format. If you need assistance due to a hearing or speech impairment, visit relayservice.gov.au