



# 2025 Annual Sustainability Report

# Contents

---

<b>Acknowledgement of Country</b>	<b>3</b>
<b>Introduction</b>	<b>4</b>
About This Report	4
2025 Program Overview	5
What We're Building	6
Our Sustainability Targets	7
Materiality	8
UN Sustainable Development Goals	8
<b>Leadership</b>	<b>11</b>
Performance Snapshot	11
Case Study: Setting the Standard for Sustainability Ratings	13
Case Study: La Trobe University – Engineering Partnership	14
<b>Resource Efficiency</b>	<b>15</b>
Performance Snapshot	15
Case Study: Recycled Plastic Noise Walls	19
Case Study: Circularity and Efficiency in Spoil Management	20
Case Study: Reducing Emissions from Concrete and Steel	21
<b>Urban Ecosystems</b>	<b>22</b>
Performance Snapshot	22
Case Study: Surveying Local Pollinator Species	25
Case Study: Nest Boxes to Support Habitat Reformation	26
<b>Communities</b>	<b>27</b>
Performance Snapshot	27
Case Study: EBTA Elevate	30
<b>Economic Opportunities</b>	<b>32</b>
Performance Snapshot	32
Case Study: Female Civil Construction Graduates	34
Case Study: Strategic Procurement	35
Case Study: First Nations Work Experience	36

<b>Climate Change</b>	<b>37</b>
Performance Snapshot	37
Case Study: Electric Crawler Cranes	39
<b>Glossary</b>	<b>40</b>
Terms used in this report	40
<b>Appendix</b>	<b>42</b>
About IS Ratings	42

## Acknowledgement of Country

In the spirit of reconciliation, we acknowledge the Traditional Custodians of Country throughout Victoria and their connections to land, waters and community.

We deliver projects that touch Country across Victoria and pay our respects to the spirit and passion of Traditional Custodians and to the ongoing living culture of Aboriginal people.

We pay our respects to Elders past and present and extend that respect to other Aboriginal and Torres Strait Islander peoples who work with us as we seek to grow in our understanding, engagement and partnerships.



# Introduction

---

## About This Report

---

Each year, the North East Link Program (NELP) reports on our sustainability performance. Our commitment to public reporting drives accountability and transparency of sustainability outcomes across our program and supply chain.

This report covers the calendar year 1 January to 31 December 2025, and the data contained can be compared to previous reports, and future reports as the program continues. 2025 saw the final two packages for NELP commence, meaning all five packages are now underway, shown on the package map (page 6).

Reporting for the North East Link Tunnels is done by the Spark Consortium (NEL Tunnels team). The M80 Ring Road Completion is reported on by the M80 Ring Road Alliance (M8ORRA). The three Eastern Freeway Upgrades packages are reported on by the relevant alliance: the Burke to Tram Alliance (EBTA), the Tram to Springvale Alliance (ETSA) and the Hoddle to Burke Alliance (EHBA). The Early Works package concluded in 2024.

All measurements in this report are accurate as recorded in December 2025, and we aim to achieve all listed construction targets by the end of construction in 2028. All reporting was submitted in January 2026. Data is based on monitored and/or estimated construction and operational impacts. Estimates are calculated using the latest design or construction information. Internal audits, and other controls, have been established to ensure the accuracy of information gathered.

The content and quality of this report has been independently reviewed by a technical advisor against the below principles of the Global Reporting Initiative, an international standard for sustainability reporting:

- Accuracy
- Balance
- Clarity
- Comparability
- Completeness
- Sustainability context
- Timeliness
- Verifiability.



## 2025 Program Overview

---

We're proud to be setting the standard in sustainability and delivery outcomes with our construction partners across all packages of work.

In 2025, we executed the final two contracts for the program and their works on-site commenced in early 2026. All five NELP packages are now underway.

It was a year of major milestones, the NEL Tunnels team had their final concrete tunnel segment finished in the Benalla precast facility, and the Tunnel Boring Machines completed 70% of their journey.

In August, the M8ORRA team completed the superstructure works for the Hurstbridge Rail Tunnel – now the third longest rail tunnel on the metro network, while the NEL Tunnels team completed the last diaphragm walls at the Lower Plenty site.

Also in August, EBTA successfully mobilised two 40-tonne electric crawler cranes in an Australian-first move to reduce carbon emissions on site.

In November, the NEL Tunnels and M8ORRA teams completed trial pours of concrete slabs containing site-won calcined clay in a major step forward for sustainability on site.

In December, EBTA opened two new SUP bridges to the public – the Estelle Street Bridge and the Heyington Street Bridge.

Throughout the year the packages also created opportunities for cohorts that are historically underrepresented in the construction industry. The M8ORRA saw its first all-female Civil Construction Traineeship cohort graduate, while the North East Link team delivered its First Nations Work Experience Program.

# What We're Building

We're delivering three major road projects to change the way people move around Melbourne's north-east by car, bus, bike and foot.

Victoria's longest road tunnels will complete the missing link in Melbourne's freeway network, skipping 18 sets of traffic lights and slashing travel times by up to 35 minutes. We'll also complete the M80 Ring Road in Greensborough and upgrade the Eastern Freeway. As part of all of this, we'll also deliver Melbourne's first dedicated busway and create more than 34km of walking and cycling paths.

**1 Big Build M80 Ring Road Completion**

**M80 Ring Road Alliance**

Delivering new lanes, up-to-date technology, two landscaped bridges in Watsonia and new train station parking.  
**Construction 2024–2028.**

**2 North East Link**

**Spark**

Delivering Victoria's longest twin road tunnels, taking 15,000 trucks off local roads each day, returning local roads for local trips.  
**Construction 2022–2028.**

**3 Big Build Eastern Busway**


**Burke to Tram Road Alliance, Hoddle to Burke Alliance,**

Delivering Melbourne's first dedicated busway, a new Bulleen Park & Ride, and upgraded Doncaster Park & Ride.  
**Construction 2024–2028.**

**4 Big Build Eastern Freeway Upgrades**

**Hoddle to Burke Alliance, Burke to Tram Road Alliance, and Tram to Springvale Alliance**

A major overhaul of the Eastern Freeway with new express lanes to slash travel times, new noise walls, and new walking and cycling links.  
**Construction 2024–2028.**



# Our Sustainability Targets

---

This report presents the status of North East Link Program’s performance against our sustainability objectives and targets in 2025. We set our ambitious targets back in 2019 based on input from stakeholders and the community, as well as technical sustainability assessments.

## Key milestones in developing our Sustainability Objectives and Targets

---

- 2017–2018**  
Community feedback surveys on NEL’s priorities and objectives.
- December 2018**  
Sustainability workshop with councils and state government agencies.
- March 2019**  
Sustainability workshop with community environment groups.
- April 2019**  
Technical assessments of greenhouse gas footprint and renewable energy options.
- April–June 2019**  
NEL Environment Effects Statement on public exhibition. This included our Sustainability Approach which details our local, regional, and global sustainability context.
- July 2019**  
Published sustainability objectives and targets on NEL website.
- 2019–2021**  
Incorporated sustainability targets into delivery partner contracts.
- December 2021**  
Published 2021 Sustainability Snapshot.
- July 2022**  
Sustainability targets briefing with Wurundjeri Woi-Wurrung Aboriginal Cultural Heritage Corporation.
- 2023–2025**  
Published Annual Sustainability Reports.
- 2026 We are here**  
Published 2025 Annual Sustainability Report.
- 2028 North East Link opens**

# Materiality

---

These themes and objectives were established based on a materiality assessment conducted between 2018 and 2019.

This assessment brought together a review of the policy drivers, analysis of sustainability risks and opportunities, and community engagement feedback. Sector specific policies and instruments addressed included the UN Sustainable Development Goals, the [Intergovernmental Panel on Climate Change's Fifth Assessment Report](#) and the [Victorian Climate Change Act 2017](#) among others. The outcomes from these workshops set the six sustainability themes that form the foundation on which we set our sustainability targets – leadership, resource efficiency, urban ecosystems, communities, economic opportunities, and climate change.

This report shows the progress the program has made to date on these targets as well as case studies of some successful and challenging initiatives.

The content and quality of this 2025 report, and the materiality assessment, have been independently reviewed against the principles of the Global Reporting Initiative, an international standard for sustainability reporting.

## UN Sustainable Development Goals

---

Our targets seek to both minimise our negative impacts and maximise our positive impacts as we procure, design, build and operate the North East Link Program.

Throughout this report, we refer to North East Link Program's (NELP) contributions to the UN Sustainable Development Goals (SDG), a set of global goals that frame our sustainability challenges and opportunities. Visit [sdgs.un.org](https://sdgs.un.org) to learn more.

As Victoria's largest road infrastructure project, NELP has ambitious targets, leveraging its scale to drive sustainability knowledge sharing across the infrastructure industry, supporting innovation and improving practices and long-term capability building. By completing a critical missing freeway link, NELP is improving transport efficiency by removing through-traffic and trucks from local streets, reducing congestion, noise and safety impacts in surrounding communities. Through a strong focus on social procurement, NELP is contributing to reduced inequality and inclusive economic growth by creating employment and training opportunities for priority groups and local businesses. Investment in a dedicated busway and park-and-ride facilities is improving access to efficient, low-emissions public transport, while high-quality shared use paths are designed to strengthen community connections and encourage increased cycling as part of everyday travel.

While NELP is designed to deliver long-term benefits, it also presents sustainability risks that are relevant in the context of the UN SDGs. During design and construction, vegetation removal, waste generation, significant material use and prolonged construction impacts place pressure on biodiversity, resource efficiency, and community amenity. The use of emissions-intensive materials – such as concrete and steel – as well as major construction activities that are reliant on diesel as a fuel source will also have climate impacts. Acknowledging and actively managing these impacts is important to ensure the project makes a positive contribution to more sustainable, resilient and liveable urban outcomes over time.

The diagrams below further demonstrate how our targets address both positive and negative impacts and map the most relevant targets against the UN SDGs across the NELP lifecycle and beyond. The performance snapshots on the following pages show how the North East Link Program has sought to maximise our positive contributions and minimise our negative contributions to our key sustainability issues and the UN SDGs.

Our aim is to work with our construction partners to exceed the ambitious sustainability targets across the design, construction and operation of the North East Link Program. We also aim to positively impact the supply chain to raise the bar for sustainability and leave a lasting legacy. Refer to the performance snapshots for more information about our targets.

## Maximise positive contribution

### SUPPLY CHAIN




#### 9: Industry, innovation and infrastructure

**THEME:** Leadership

**TARGET:** Implement initiatives for sharing sustainability knowledge gained from the program.

### SUPPLY CHAIN



#### 10: Reduced inequalities

**THEME:** Economic opportunities

**TARGET:** Implement a social and sustainable procurement strategy that delivers on relevant legislative and policy frameworks, including Victoria's Social Procurement Framework.

### DESIGN



#### 11: Sustainable cities and communities

**THEME:** Communities

**TARGET:** Create a dedicated Busway and provide accessible and amenable Park and Ride facilities connected to shared use paths.

### CONSTRUCTION



#### 8: Decent work and economic growth

**THEME:** Economic opportunities

**TARGET:** Implement a social and sustainable procurement strategy that delivers on relevant legislative and policy frameworks, including Victoria's Social Procurement Framework.

### CONSTRUCTION



#### 11: Sustainable cities and communities

**THEME:** Communities

**TARGET:** Implement initiatives that generate positive social and/or environmental outcomes and enhance community wellbeing.

### OPERATIONS



#### 3: Good health and well-being

**THEME:** Communities

**TARGET:** Achieve at least a 10% increase (or greater) in cyclist numbers travelling the North East Link corridor after three years of operation.

## Minimise negative contribution

### SUPPLY CHAIN



#### 12: Responsible consumption and production

**THEME:** Resource efficiency

**TARGET:** Maximise use of reclaimed asphalt pavement and other recycled materials in the program.

### SUPPLY CHAIN



#### 13: Climate action

**THEME:** Climate change

**TARGET:** Reduce energy use and greenhouse gas emissions from construction and operation of NEL.

### SUPPLY CHAIN



#### 6: Clean water and sanitation

**THEME:** Resource efficiency

**TARGET:** Maximise harvest and reuse of rainwater, stormwater, wastewater, groundwater and tunnel inflow water.

### CONSTRUCTION



#### 12: Responsible consumption and production

**THEME:** Resource efficiency

**TARGET:** Achieve landfill diversion rates of at least 90% by volume of inert and non-hazardous construction waste and 60% by volume of office waste.

### OPERATIONS



#### 15: Life on land

**THEME:** Urban ecosystems

**TARGET:** Achieve a net gain in canopy cover by 2045.


### OPERATIONS



#### 13: Climate action

**THEME:** Climate change

**TARGET:** Achieve net zero emissions in the operation and maintenance of North East Link.



## Leadership

Achieve excellent environmental, social and economic outcomes across all phases of North East Link Program.

### Performance Snapshot



**UNSDG 9:**  
Industry, Innovation  
and Infrastructure

Seek opportunities to share knowledge and collaborate with stakeholders and industry peers

Target	Package	2022	2023	2024	2025
Implement innovative and pioneering initiatives in sustainable design, process or advocacy considered a first in Victoria and/ or Australia.	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
<b>IS v1.2 Inn-1</b> (Early Works)					
<b>IS v2.1 Inn-1</b>					

Target	Package	2022	2023	2024	2025
Implement initiatives for sharing sustainability knowledge gained from the program. IS v1.2 Man-6 Level 2 (Early Works) IS v2.1 Lea-3 Level 2	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress

### Use sustainability rating schemes to set benchmarks and track and report performance

Target	Package	2022	2023	2024	2025
Achieve a minimum of 50 points (Silver) for the Program Rating under the IS Rating tool v2.1 and 74 Points (Excellent) under IS v1.2 for Early Works.	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete Leading As-Built	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed Platinum Design
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				⊖ N/A
	ETSA				⊖ N/A
Achieve a minimum five-star Green Star rating for the Motorway Control Centre.	Early Works	⊖ N/A	⊖ N/A	⊖ N/A	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed Six-star Design
	M8ORRA			⊖ N/A	⊖ N/A
	EBTA			⊖ N/A	⊖ N/A
	EHBA				⊖ N/A
	ETSA				⊖ N/A
Publicly report sustainability performance on an annual basis.	Early Works	✔ Complete	✔ Complete	✔ Complete	
	Tunnels	✔ Complete	✔ Complete	✔ Complete	✔ Well Progressed
	M8ORRA			✔ Complete	✔ Well Progressed
	EBTA			✔ Complete	✔ Well Progressed
	EHBA				✔ Well Progressed
	ETSA				✔ Well Progressed

# Case Study: Setting the Standard for Sustainability Ratings

The NEL Tunnels team achieved the highest possible design rating levels from the Infrastructure Sustainability Council (ISC) and Green Star Buildings.

Targets	Package	Current Phase	Status
Achieve a minimum of 50 points for the Program Rating under the IS Rating tool v2.1. Achieve a minimum five-star Green Star rating for the Motorway Control Centre.	North East Link Tunnels	Construction	Well Progressed



The IS rating is the leading independent sustainability benchmark for infrastructure in Australia and New Zealand, assessing outcomes across a number of categories: governance, resilience, innovation, resources, carbon, and stakeholder engagement.

In 2025, the NEL Tunnels team reached landmark sustainability milestones. With a score of 50 indicating an IS Design v2.1 Silver rating, the team was able to achieve an even higher score, receiving a Platinum rating. This represents an industry-leading approach to delivering low-carbon, high-impact infrastructure, embedding sustainability principles into every aspect of design and delivery.

The NEL Tunnels team received full points in the Innovation category, and an ‘Australia First’ recognition for its approach to Zero-Trim Diaphragm Wall Piling. The key sustainability outcomes include:

- 95% reduction in greenhouse gas emissions through energy efficient design and a commitment to renewable energy during construction and operations
- 30% reduction in embodied carbon emissions through design efficiency, optimised concrete mixes and use of recycled content
- strong collaboration with stakeholders and the community throughout planning and design
- a comprehensive urban design and landscape plan (UDLP) that supports both environmental and social benefits.

Further, the Motorway Control Centre (MCC), pictured above, achieved a 6 Star Green Star Design rating, representing World Leadership in sustainable buildings. The MCC’s high-performance design is set to deliver a 66% reduction in operational energy consumption and a 63% reduction in operational potable water use. The MCC achieves a 31% reduction in embodied carbon through its innovative mass timber structural system, replacing conventional steel and concrete. The building design integrates Indigenous co-designed cultural elements, community-facing recreational spaces, on-site solar generation, vehicle washdown closed-loop water systems, and electric vehicle charging infrastructure.

Together, these achievements set a new benchmark for sustainable infrastructure in Australia, showing that large-scale projects can deliver exceptional performance on carbon, resources, innovation and social value.

# Case Study:

## La Trobe University – Engineering Partnership

The M80 Ring Road Completion team has partnered with La Trobe University to influence the future of sustainability initiatives in the industry.

Target	Package	Current Phase	Status
Implement initiatives for sharing sustainability knowledge gained from the program.	M80 Ring Road Completion	Construction	Ongoing



As Victoria moves towards net-zero emissions by 2045, partnerships with higher learning facilities are key in validating concepts and signalling to industry that reductions in greenhouse gas emissions are achievable.

The M80 Ring Road Alliance (M8ORRA) team collaborated with La Trobe University to generate a report that documents the decarbonisation trials and solutions on the project. The [“M80 Ring Road Decarbonisation Report”](#) also enables other industry operators to learn and improve upon the team’s learnings by providing transparent, detailed and data-driven models to build upon.

The relationship with La Trobe University is fundamental to the influence of the M8ORRA's sustainability initiatives in the future. Both parties are contributing to the building and strengthening of this partnership by:

- Integrating La Trobe students into a cadet program – with students having already joined the 2024 and 2025 cohorts
- Having engineers from the M8ORRA deliver lectures to La Trobe students
- Inviting 20 La Trobe students out to tour the work site, with a focus on the project and its sustainability initiatives.

Nurturing collaboration and partnerships is key to deepening the M8ORRA’s connection with the local community. By committing to fostering these relationships through education and research, the M8ORRA team is ensuring that the future of sustainability is in good hands.



# Resource Efficiency

Embedding energy, water, material and waste reduction initiatives into the design, construction and operation of the program.

## Performance Snapshot



**UNSDG 6:**  
Clean water  
and sanitation



**UNSDG 12:**  
Responsible consumption  
and production

## Reduce the use and the lifecycle impacts of all materials like concrete and steel

Target	Package	2022	2023	2024	2025
Develop a Resource Efficiency Strategy and Action Plan. <b>IS v2.1 Rso-1 Level 2</b>	Early Works	⊖ N/A	⊖ N/A	⊖ N/A	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Achieve a minimum 15% reduction in materials lifecycle impacts (measured by the materials lifecycle calculator) below the base case. <b>IS v1.2 Mat-1 Level 1.3 (Early Works)</b> <b>IS v2.1 Rso-6 Level 1</b>	Early Works	✔ Well Progressed 5.3%*	✔ Well Progressed 5.7%*	✔ Complete 5.7%*	
	Tunnels	🔄 Progressing 12%	✔ Well Progressed 33%	✔ Well Progressed 32%	✔ Well Progressed 32%
	M8ORRA			✔ Well Progressed 28%	✔ Well Progressed 32%
	EBTA			✔ Well Progressed 15%	✔ Well Progressed 27%
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress

\*Early Works target 5%.

Target	Package	2022	2023	2024	2025
Reduce the amount of Portland Cement content in concrete across the program by a minimum of 30% (against Green Building Council of Australia reference mix design levels).	Early Works	✔ Well Progressed 36%	✔ Well Progressed 30%	✔ Complete 30%	
	Tunnels	✔ Well Progressed 40%	✔ Well Progressed 48%	✔ Well Progressed 56%	✔ Well Progressed 52%
	M8ORRA			✔ Well Progressed 32%	✔ Well Progressed 46%
	EBTA			✔ Well Progressed 40%	✔ Well Progressed 55%
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Maximise use of reclaimed asphalt pavement and other recycled materials in the program.	Early Works	✔ Well Progressed 4.5%	✔ Well Progressed 4.2%	✔ Complete 4.5%	
	Tunnels	✔ Well Progressed 27% Asphalt 38% Other	✔ Well Progressed 13% Asphalt 29% Other	✔ Well Progressed 23% Asphalt 19% Other	✔ Well Progressed 19% Asphalt 35% Other
	M8ORRA			✔ Well Progressed 31% Asphalt 35% Other	✔ Well Progressed 31% Asphalt 50% Other
	EBTA			✔ Well Progressed 12% Asphalt 45% Other	✔ Well Progressed 29% Asphalt 45% Other
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Maximise local steel by volume sourced from fabricators or contractors who are accredited suppliers for the Environment Sustainability Charter of Australian Steel Institute or similar international association.	Early Works	✔ Well Progressed 7%	✔ Well Progressed 9%	✔ Complete 9%	
	Tunnels	✔ Well Progressed 50%	✔ Well Progressed 83%	✔ Well Progressed 89%	✔ Well Progressed 72%
	M8ORRA			✔ Well Progressed 40%	✔ Well Progressed 40%
	EBTA			✔ Well Progressed 60%	✔ Well Progressed 60%
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Implement a sustainable procurement policy to ensure that major materials have environmental labels or are from sustainable supply chains. Measured by material spend with environmental labels.	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed 46%	✔ Well Progressed 36%
	M8ORRA			✔ Well Progressed 30%	✔ Well Progressed 30%
	EBTA			✔ Well Progressed 30%	✔ Well Progressed 30%
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress

## Reduce water use and maximise the use of alternatives to potable water

Target	Package	2022	2023	2024	2025
Maximise harvest and reuse of rainwater, stormwater, wastewater, groundwater and tunnel inflow water.	Early Works	✔ Well Progressed 6%	✔ Well Progressed 19%	✔ Complete 19.7%	
	Tunnels	🔄 In Progress 12%	✔ Well Progressed 29%	✔ Well Progressed 36%	✔ Well Progressed 25%
	M8ORRA			✔ Well Progressed 10%	✔ Well Progressed 10%
	EBTA			✔ Well Progressed 1.8% (target 1.8%)	✔ Well Progressed 5% (target 1.8%)
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Develop Integrated Water Management projects to supply construction and post-construction uses.	Early Works	⊖ N/A	⊖ N/A	⊖ N/A	
	Tunnels	🔄 In Progress	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Develop a water usage and sourcing strategy that includes potable and non-potable water needs, volumes and sources that would be used and generated during construction and operation. Identify opportunities to reduce water use and maximise reuse.	Early Works	⊖ N/A	⊖ N/A	⊖ N/A	
	Tunnels	🔄 In Progress	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress

## Reduce waste and maximise the sustainable reuse of excavated material

Target	Package	2022	2023	2024	2025
Implement initiatives to reduce spoil quantities and maximise the beneficial reuse of uncontaminated spoil.	Early Works	✔ Well Progressed 97.4%	✔ Well Progressed 100%	✔ Complete 100%	
	Tunnels	✔ Well Progressed 94%	✔ Well Progressed 97%	✔ Well Progressed 99%	✔ Well Progressed 99%
	M8ORRA			✔ Well Progressed 100%	✔ Well Progressed 100%
	EBTA			✔ Well Progressed 98%	✔ Well Progressed 99%
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Maximise waste diverted from landfill and achieve landfill diversion rates of at least 90% by volume of inert and non-hazardous construction waste.	Early Works	🔄 In Progress 81%	✔ Well Progressed 92%	✔ Complete 95%	
	Tunnels	✔ Well Progressed 98%	✔ Well Progressed 98%	✔ Well Progressed 97%	✔ Well Progressed 98%
	M8ORRA			✔ Well Progressed 100%	✔ Well Progressed 95%
	EBTA			✔ Well Progressed 99%	✔ Well Progressed 97%
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Maximise waste diverted from landfill and achieve landfill diversion rates of at least 60% by volume of office waste.	Early Works	✔ Well Progressed 64%	✔ Well Progressed 80%	✔ Complete 80%	
	Tunnels	🔄 In Progress 32%	🔄 In Progress 27%	🔄 In Progress 48%	🔄 In Progress 50%
	M8ORRA			✔ Well Progressed 65%	✔ Well Progressed 67%
	EBTA			🔄 In Progress 30%	✔ Well Progressed 65%
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress

## Case Study: Recycled Plastic Noise Walls

Our delivery partners across the three packages for the Eastern Freeway Upgrades are redirecting plastic waste from the landfill to build noise walls along the freeway.

Target	Package	Current Phase	Status
Maximise use of reclaimed asphalt pavement and other recycled materials in the program.	Eastern Freeway Upgrades: Hoddle to Burke, Burke to Tram, and Tram to Springvale	Design and Construction	Ongoing



Currently, Australia recycles only 13% of end-of-life plastics<sup>1</sup>, with the remainder either ending up in landfill or polluting the environment. At the current rate, plastics are projected to outnumber fish in the sea by 2050.

Incorporating high levels of recycled plastic into large-scale infrastructure projects helps close the loop between recycling, design and manufacturing.

On the Eastern Freeway Upgrades: Burke to Tram Alliance (EBTA), the package team identified an opportunity to incorporate rotationally moulded recycled plastic noise walls into the design in alignment with the Victorian Government's Recycled First Policy. These noise walls are manufactured using 75% post-consumer recycled plastic and are 100% recyclable at the end of their design life, giving a second life to materials such as milk bottles and stretch wrap.

EBTA will install more than three kilometres of recycled plastic noise walls along the corridor. This initiative is expected to divert more than 250 tonnes of locally sourced plastic from landfill while also reducing greenhouse gas emissions when compared to typical alternatives such as precast concrete. The lightweight nature of the panels also allows for smaller cranes during installation, further reducing diesel consumption and construction emissions.

Following the successful development of the initiative on EBTA, collaboration across the Eastern Freeway Upgrade packages has supported the adoption of recycled plastic noise walls within the preliminary designs of the Hoddle to Burke and Tram to Springvale packages. The Wurundjeri Woi-wurrung Cultural Heritage Aboriginal Corporation is also being engaged in the design of the noise walls to reflect the natural features of the project area, including local rockfaces.

This initiative demonstrates how innovation piloted on one package can be scaled across others, delivering circular economy outcomes while reducing emissions and diverting plastic waste from landfill.

<sup>1</sup> [DCCEEW Australian plastics flows and fates reporting](#)

# Case Study: Circularity and Efficiency in Spoil Management

The North East Link Program is turning one of its largest waste streams into a resource.

Target	Package	Current Phase	Status
Implement initiatives to reduce spoil quantities and maximise the beneficial reuse of uncontaminated spoil.	Program Wide	Construction	Ongoing



Excavation works on the project generates massive volumes of spoil, making effective management critical to its sustainability and delivery. With limited available space, the package teams have taken a highly strategic approach to storing and reusing spoil, ensuring that suitable material is treated as a resource rather than waste.

Despite significant space constraints, spoil has been stockpiled at carefully selected locations. It is anticipated that nearly two million tonnes of spoil will be reused within the project, supporting road realignments and surface works. This approach mitigates some need for new materials on the project and reduces the number of truck movements required to transport spoil offsite – cutting down on congestion, disruptions to commuters, and transport-related emissions.

Collaboration across the packages has led to an agreement to share spoil between sites – supporting circularity, avoiding offsite storage where possible, and increasing the number of opportunities to reuse resources. Sharing spoil between sites also reduces truck movements and facilitates coordination around the program.

For example, the M80 Ring Road Alliance has reused over 144,000 tonnes of spoil on-site to date. Of this, over 38,000 tonnes of spoil was provided to other packages on the North East Link Program for their earthworks.

The scale of spoil management required could not have been achieved without the use of advanced data platforms. Accordingly, package teams monitor spoil movements in real time and produce transparent data available for both commercial and sustainability reporting. This ensures robust tracking, streamlined operations, and confidence in the program’s performance.

# Case Study:

## Reducing Emissions from Concrete and Steel

The M80 Ring Road Completion has delivered another Australian-first innovation to help tackle plastic waste and carbon emissions.

Target	Package	Current Phase	Status
Achieve a minimum 15% reduction in materials lifecycle impacts (measured by the materials lifecycle calculator) below the base case.	M80 Ring Road Completion & Eastern Freeway Upgrades: Tram to Springvale	Design & Construction	Ongoing



The M80 Ring Road Alliance team has partnered with Westkon and Robovoid to install Robovoid in precast retaining walls in an emergency response area on the project.

The Robovoid insert is made from 100% Australian plastic waste, which means it also contributes to the circular economy as currently, only 13% of plastic waste is recycled in Australia.

As construction is the third largest generator of global carbon emissions, it is vitally important to mitigate these emissions where possible. By employing Robovoid, M8ORRA has reduced the amount of concrete used in the panels by 29%, and the quantity of rebar used by 10%. Over 6.5 tonnes of CO2 emissions – or 16% – were reduced in the retaining walls.

As an added benefit, and to future-proof this innovation – Robovoid components can be removed and recycled at the end of the assets' life, ensuring minimal waste and promoting reuse in future projects.

The team on the Eastern Freeway Upgrade: Tram to Springvale is now looking into deploying this innovation.



# Urban Ecosystems

Protecting and seeking opportunities to enhance natural environments.

## Performance Snapshot



**UNSDG 15:**  
Life on Land

### Protect and enhance biodiversity and habitat links

Target	Package	2022	2023	2024	2025
Reduce impacts to ecological communities by minimising the removal of native vegetation, fauna habitat and mature old trees.	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Protect and enhance existing habitats, habitat connectivity and ecosystem function, where possible.	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress

Target	Package	2022	2023	2024	2025
Seek opportunities to create new habitats and habitat links in consultation with local environmental and community groups.	Early Works	⊖ N/A	⊖ N/A	⊖ N/A	
	Tunnels	🔄 In Progress	✅ Well Progressed	✅ Well Progressed	✅ Well Progressed
	M8ORRA			✅ Well Progressed	✅ Well Progressed
	EBTA			✅ Well Progressed	✅ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Apply best practice retention, responsible storage and reinstatement of topsoil to support growing conditions for local species.	Early Works	✅ Well Progressed	✅ Well Progressed	✅ Complete	
	Tunnels	🔄 In Progress	🔄 In Progress	🔄 In Progress	🔄 In Progress
	M8ORRA			🔄 In Progress	🔄 In Progress
	EBTA			🔄 In Progress	🔄 In Progress
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Develop a Green Infrastructure Plan and incorporate Green Infrastructure.	Early Works	⊖ N/A	⊖ N/A	⊖ N/A	
	Tunnels	✅ Well Progressed	✅ Well Progressed	✅ Well Progressed	✅ Well Progressed
	M8ORRA			⊖ N/A	⊖ N/A
	EBTA			⊖ N/A	⊖ N/A
	EHBA				⊖ N/A
	ETSA				⊖ N/A

### Seek opportunities to improve stormwater quality and contribute to improvements in waterway environments

Target	Package	2022	2023	2024	2025
Identify opportunities to improve water quality and contribute to improved connectivity and enhancement of waterways.	Early Works	⊖ N/A	⊖ N/A	✅ Complete	
	Tunnels	✅ Well Progressed	✅ Well Progressed	✅ Well Progressed	✅ Well Progressed
	M8ORRA			✅ Well Progressed	✅ Well Progressed
	EBTA			✅ Well Progressed	✅ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress

### Contribute to local urban forest outcomes

Target	Package	2022	2023	2024	2025
Contribute to urban forest outcomes by replacing lost canopy and achieving a net gain in canopy cover by 2045.	Early Works	✅ Well Progressed	✅ Well Progressed	✅ Complete	
	Tunnels	🔄 In Progress*	🔄 In Progress*	🔄 In Progress*	🔄 In Progress
	M8ORRA			🔄 In Progress*	🔄 In Progress
	EBTA			🔄 In Progress*	🔄 In Progress
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress

\*Updated based on revised data.

Target	Package	2022	2023	2024	2025
Prioritise the retention and protection of existing vegetation.	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Undertake new plantings early to optimise growth.	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	🔄 In Progress	🔄 In Progress	🔄 In Progress	🔄 In Progress
	M8ORRA			🔄 In Progress	🔄 In Progress
	EBTA			🔄 In Progress	🔄 In Progress
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Use indigenous species of local provenance where appropriate. <i>*Updated based on revised data.</i>	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	🔄 In Progress*	🔄 In Progress*	🔄 In Progress*	🔄 In Progress
	M8ORRA			🔄 In Progress*	🔄 In Progress
	EBTA			🔄 In Progress*	🔄 In Progress
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Replanting to occur within the project boundary wherever possible.	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	🔄 In Progress	🔄 In Progress	🔄 In Progress	🔄 In Progress
	M8ORRA			🔄 In Progress	🔄 In Progress
	EBTA			🔄 In Progress	🔄 In Progress
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress

## Case Study: Surveying Local Pollinator Species

The team on the Eastern Freeway Upgrades: Tram to Springvale, and Dr Luis Mata, have obtained over 1200 baseline surveys to assess the diversity of species along the project corridor.

<b>Target</b> Protect and enhance existing habitats, habitat connectivity and ecosystem function, where possible.	<b>Package</b> Eastern Freeway Upgrades: Tram to Springvale	<b>Current Phase</b> Design	<b>Status</b> Ongoing
--	---	--------------------------------	--------------------------



Populations of native insects are undergoing rapid decline, especially in urban environments. A large driver of insect loss is the clearing of vegetation that reduces habitat into smaller, disconnected patches, or removes it completely. Improvements to the general health and genetic strength of insects extend to their surrounding wildlife and plants. The movement of insects across our environment is also essential for gene flow, which improves genetic diversity and resilience.

On the Eastern Freeway Upgrades: Tram to Springvale, the team has successfully kicked off a joint biodiversity and sustainability initiative to support local pollinators. Collaborating with an entomologist, the team is supporting a scientific study to demonstrate how large linear infrastructure projects can create positive biodiversity outcomes for the smallest of animals.

Approximately 1200 local baseline surveys have been completed, assessing the diversity of insect species along the project corridor, with a special focus on pollinators such as bees, butterflies, and hoverflies. One of which is the Sweat Bee (above), in a photo taken by Dr Luis. The survey results map the interactions between insect and plant species and determine which plants are most beneficial in maintaining insect diversity. Other flower-visiting species have also been observed and recorded, as well as bird behaviours, to better understand their interactions with local plant life.

The pollinator surveys will inform the packages landscape design, which will prioritise indigenous planting with the aim to improve pollinator abundance and diversity. Results from this work – including data gathered after the package has been delivered – will be used to develop a practical landscaping framework that highlights biodiversity restoration opportunities can be used by projects in the future.

# Case Study:

## Nest Boxes to Support Habitat Reformation

To mitigate the impact of habitat loss, the M80RRA and EBTA teams have installed replacement habitats in the form of nest boxes.

Target	Package	Current Phase	Status
Protect and enhance existing habitats, habitat connectivity and ecosystem function, where possible.	M80 Ring Road Completion & Eastern Freeway Upgrades: Burke to Tram	Construction	Ongoing



As part of the M80 Ring Road Alliance’s (M80RRA) scope of work, a significant number of trees had to be removed from the project area. Suitable hollows for nesting and shelter can take up to 100 years to develop in nature.

The team on the M80RRA constructed nest boxes (pictured above) made from reclaimed hollows and logs from trees removed as part of the project. Ten nest boxes have been installed, with two installed at Gabonia Avenue Reserve, four at AK Lines Reserve, and four installed at Yando Street near the underpass.

The boxes are being monitored by the team to ensure that they are functioning to benefit local fauna. Currently, they provide homes for six ringtail possums, a feathertail glider, and a hive of European bees. 30 more nest boxes are planned to be installed in 2026. These nest boxes will support native arboreal fauna in the area, including ringtail possums, brushtail possums, gliders, tawny frogmouths, lorikeets, and rosellas.



Nest boxes are also being installed along Koonung Creek Reserve as part of the Eastern Freeway: Burke to Tram Alliance, providing additional habitat opportunities for local wildlife within the package corridor.

By providing these alternative habitats, the project can support local biodiversity while allowing nature to take its course in creating natural hollows.



# Communities

Making a positive contribution to social, cultural and community health and wellbeing.

<b>Performance Snapshot</b>		<b>UNSDG 3:</b> Good Health and Well-Being		<b>UNSDG 11:</b> Sustainable Cities and Communities
-----------------------------	---	---	---	--

## Enhance open space, active transport opportunities and community facilities

Target	Package	2022	2023	2024	2025
Implement initiatives that generate positive social and/or environmental outcomes and enhance community wellbeing. <b>IS v1.2</b> Hea-1 Level 2 (Early Works) <b>IS v2.1</b> Leg-1 Level 2	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Achieve at least a 10% increase (or greater) in cyclist numbers travelling the North East Link corridor after 3 years of operation.	Early Works	⊖ N/A	⊖ N/A	⊖ N/A	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress

Target	Package	2022	2023	2024	2025
Increase the number of homes within 500m of a connected shared use path.	Early Works	⊖ N/A	⊖ N/A	⊖ N/A	
	Tunnels	🔄 In Progress	✅ Well Progressed	✅ Well Progressed	✅ Well Progressed
	M8ORRA			✅ Well Progressed	✅ Well Progressed
	EBTA			✅ Well Progressed	✅ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Create a dedicated Busway and provide accessible and amenable Park & Ride facilities connected to shared use paths, as guided by the Urban Design Strategy. <i>*Updated based on revised data.</i>	Early Works	✅ Well Progressed	✅ Well Progressed	✅ Complete	
	Tunnels	⊖ N/A*	⊖ N/A*	⊖ N/A*	⊖ N/A
	M8ORRA			⊖ N/A	⊖ N/A
	EBTA			✅ Well Progressed	✅ Well Progressed
	EHBA				🔄 In Progress
	ETSA				⊖ N/A
Seek opportunities to improve bus priority measures and facilities across the North East Link corridor. <i>*Updated based on revised data.</i>	Early Works	✅ Well Progressed	✅ Well Progressed	✅ Complete	
	Tunnels	✅ Well Progressed	✅ Well Progressed	✅ Well Progressed	✅ Well Progressed
	M8ORRA			✅ Well Progressed*	✅ Well Progressed
	EBTA			✅ Well Progressed	✅ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Achieve a high level of improvement in recreational facility standards when compared with pre-North East Link facilities. <i>*Updated based on revised data.</i>	Early Works	✅ Well Progressed	✅ Well Progressed	✅ Complete	
	Tunnels	✅ Well Progressed	✅ Well Progressed	✅ Well Progressed	✅ Well Progressed
	M8ORRA			✅ Well Progressed	✅ Well Progressed
	EBTA			✅ Well Progressed*	✅ Well Progressed
	EHBA				⊖ N/A
	ETSA				⊖ N/A

## Respect and promote cultural and historical heritage values


Target	Package	2022	2023	2024	2025
Demonstrate a design philosophy and approach that recognises, protects and promotes Indigenous cultural heritage values and celebrates and interprets places and objects of historical heritage importance.	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				✔ Well Progressed
	ETSA				✔ Well Progressed
Seek opportunities to represent Wurundjeri people's knowledge, insights and Connections to Country via a meaningful, authentic and collaborative process.	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				✔ Well Progressed
	ETSA				✔ Well Progressed

# Case Study:

## EBTA Elevate

The team on the Eastern Freeway Upgrade: Burke to Tram has developed a targeted behavioural change program to address the underlying cultural drivers of risk associated with harmful gender norms and poor stress regulation.

Target	Package	Current Phase	Status
Implement initiatives that generate positive social and/or environmental outcomes and enhance community wellbeing.	Eastern Freeway Upgrades: Burke to Tram	Construction	Ongoing



The team collected workforce insights and engagement data to identify risks to psychological safety, wellbeing and inclusion, alongside broader industry challenges. By identifying the direct link between these factors and safety, performance, and long-term workforce outcomes, the team developed Elevate.

Elevate is a capability-building program delivered to the workforce through facilitated, in-person workshops. The program was designed specifically for the context of the infrastructure project and delivered in partnership with Tomorrow Architects – a company specialising in evidence-based behavioural change in complex, male-dominated environments.

Elevate prioritises practical, preventative behaviours over policy and compliance based training. The program creates safer, more inclusive, and higher-performing teams by:

- focusing on strengthening everyday behaviours
- strengthening psychological safety, trust, communication, and relational capability
- increasing awareness of gender dynamics and challenging limiting norms
- improving emotional regulation, resilience, and decision-making under pressure.

Elevate is delivered through a blended learning model that embeds behavioural change into daily work practices, combining two high-impact workshops with peer dialogue, toolbox conversations, and on-the-job application supported by leaders.


The first workshop, *Breaking the Code*, focused on unpacking harmful gender norms, building empathy, and strengthening social capital through facilitated dialogue and reflection.

The second, *Resilience and Wellbeing*, focused on understanding stress responses and maintaining executive function in high-pressure environments, equipping participants with practical tools to improve emotional regulation and reduce reactive or harmful behaviours.

67% of participants reported that the program challenged their thinking on gender roles in both their personal and professional lives. Psychological safety, wellbeing, and understanding of gender norms were all evaluated alongside information on package-wide wellbeing, engagement data with a multi-year baseline, trends in mental health first aider engagement, and behavioural reporting.

Elevate delivered a clear shift in employees from a passive awareness of cultural risk to the development of active behaviours that support safer, more connected teams.

As a scalable, evidence-based model for addressing cultural and behavioural risk in infrastructure delivery, Elevate can be used to support similar initiatives on future projects, contributing to safer, more inclusive outcomes across the sector.



## Economic Opportunities

Facilitating opportunities for economic development, providing a skilled local workforce, and promoting diversity and inclusion.

### Performance Snapshot



**UNSDG 8:**  
Decent Work and  
Economic Growth



**UNSDG 10:**  
Reduced  
Inequalities

### Achieve social value and sustainability outcomes through procurement

Target	Package	2022	2023	2024	2025
Implement a social and sustainable procurement strategy that delivers on relevant legislative and policy frameworks, including Victoria's Social Procurement Framework.	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress

## Promote sustainability within industry

Target	Package	2022	2023	2024	2025
Require relevant contractors and suppliers to adopt and implement recognised and accredited sustainability training for staff.	Early Works	⊖ N/A	⊖ N/A	⊖ N/A	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				✔ Well Progressed
	ETSA				✔ Well Progressed
Promote sustainability awareness among staff and contractors.	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress

# Case Study:

## Female Civil Construction Graduates

In 2025 the M80 Ring Road Completion team celebrated the graduation of its first all-female Civil Construction Traineeship cohort.

Target	Package	Current Phase	Status
Implement a social and sustainable procurement strategy that delivers on relevant legislative and policy frameworks, including Victoria’s Social Procurement Framework.	M80 Ring Road Completion	Construction	Ongoing



The full cohort of 14 women graduated in 2025, completing White Card training, First Aid training, and receiving a Certificate III in Civil Construction.

The program, developed for the trainees, was designed to equip them with the skills to enter a traditionally male-dominated industry, and to foster a sense of safety and community to enable them to confidently enter the workforce.

Throughout the course, participants were introduced to key figures within the M80 Ring Road Alliance (M80RRA) team, including the package’s Alliance Manager, superintendents, Human Resources team, members of the management team, Site General Foremen and representatives from VIDA Roads.

Training included:

- An in-depth introduction to the M80RRA’s safety and compliance system
- Site induction and manual handling training
- A session covering the Cultural Heritage Management Plan
- An introductory course at the Victorian Tunnelling Centre

A mix of dedication, hard work, training and support has laid the groundwork for this industry-first initiative, paving the way to a safer, more inclusive, and innovative future in civil construction. This successful program continues in 2026.

# Case Study: Strategic Procurement

Teams across the North East Link Program are taking steps to embed sustainability into their contracts and set a new baseline for sustainability targets in Victoria.

Target	Package	Current Phase	Status
Implement a social and sustainable procurement strategy that delivers on relevant legislative and policy frameworks, including Victoria’s Social Procurement Framework.	Program Wide	Design & Construction	Ongoing



Delivery partners on the M80 Ring Road Completion, the NEL Tunnels, and the Eastern Freeways: Burke to Tram, Hoddle to Burke, and Tram to Springvale teams are streamlining the procurement of materials to allow for more robust and deliverable sustainability targets.

Instead of each subcontractor sourcing their own materials, delivery partners directly appointed a small number of major suppliers, from whom subcontractors receive the materials required to complete their parts of the program.

Doing so allows our delivery partners to monitor and control the use of sustainable materials on package sites, streamlines the procurement process, and enables the rapid and accurate collection of data.

On the Eastern Freeways: Burke to Tram package, the sustainability team engaged with the suppliers during the tender process, to ensure that sustainability targets were understood and achievable, which resulted in 4,000 tonnes of embodied carbon emissions being saved when compared to using no recycled materials.

This process also empowers operators to improve in other sustainability initiatives. The NEL Tunnels team are able to automatically process data on over 90% of material usage across their program. What once required hundreds of hours of data collection, validation and consolidation now happens seamlessly in the background.

By improving data quality and efficiency, sustainability teams on the project can focus on analysing trends, modelling scenarios, identifying new carbon reduction opportunities, and supporting better decision-making across the project.

# Case Study:

## First Nations Work Experience

The NEL Tunnels team delivered a First Nations Work Experience Program, which offered students from Melbourne’s north-eastern suburbs a hands-on introduction to the construction industry and life on a major infrastructure project.

Target	Package	Current Phase	Status
Implement a social and sustainable procurement strategy that delivers on relevant legislative and policy frameworks, including Victoria’s Social Procurement Framework.	North East Link Tunnels	Construction	Ongoing



The First Nations Work Experience Program involved 15 indigenous high school students from schools across Melbourne’s northern suburbs.


The team underwent a robust engagement process with the schools and community, speaking directly with schools’ Koorie Liaison Officers, Guidance Counsellors and the Victorian Aboriginal Education Association Inc. to determine an appropriate program and schedule. This work took place over several months and included follow-up conversations directly with students so the team could provide further clarity and guidance where needed.

In the most recent cohort, students participated in the four-day program where they were exposed to a wide range of career pathways from cultural heritage and environment to engineering, sustainability, safety, communications, human resources, commercial and urban planning.

Participants undertook site visits, workshops and mentoring to learn about the North East Link and its benefits for local communities, and had the opportunity to hear from a past beneficiary of the program, now working as a trainee for the environment team on the NEL Tunnels package.

Feedback from the students was positive, highlighting how the first-hand nature of the work experience program helped clarify their understanding of the industry and the complexity of large-scale projects. Many indicated an interest in pursuing careers within the construction industry.

By representing the real-world outcomes from the initiative, programs like these can inspire the next generation of First Nations talent and build stronger connections between community and the industry.



# Climate Change

Playing a part in Victoria achieving its emission reduction targets while preparing for the challenges presented by climate change.

## Performance Snapshot



UNSDG 13:  
Climate Action

### Reduce carbon emissions during construction and operation

Target	Package	2022	2023	2024	2025
Analyse and implement all feasible opportunities to reduce energy use and greenhouse gas emissions from construction and operation of North East Link.	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress

Target	Package	2022	2023	2024	2025
Achieve at least a 30% reduction in carbon emissions from the construction of North East Link against an ISC verified base case calculated in accordance with their independent standards. <b>IS v1.2 Ene-1 Level 3 (Early Works)</b> <b>IS v2.1 Ene-1 Level 3</b> <i>*Inclusive of Operations.</i> <i>**Modelling 50% complete at the time of reporting.</i>	Early Works	✔ Well Progressed 36% reduction	✔ Well Progressed 32% reduction	✔ Complete 25% reduction	
	Tunnels	✔ Well Progressed 54% reduction	✔ Well Progressed 81% reduction*	✔ Well Progressed 92.2% reduction*	✔ Well Progressed 60% reduction
	M8ORRA			🔄 In Progress** 32% reduction	✔ Well Progressed 38% reduction
	EBTA			✔ Well Progressed 30% reduction	✔ Well Progressed 31% reduction
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Use at least 50% of renewable energy for electricity used to construct North East Link. <b>IS v1.2 Ene-2 Level 1.5 (Early Works)</b> <b>IS v2.1 Ene-2 Level 1.5</b>	Early Works	✔ Well Progressed 60%	✔ Well Progressed 73%	✔ Complete 73%	
	Tunnels	✔ Well Progressed 100%	✔ Well Progressed 100%	✔ Well Progressed 100%	✔ Well Progressed 100%
	M8ORRA			✔ Well Progressed 100%	✔ Well Progressed 100%
	EBTA			✔ Well Progressed 100%	✔ Well Progressed 100%
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress
Achieve net zero emissions in the operation and maintenance of North East Link.	Early Works	⊖ N/A	⊖ N/A	⊖ N/A	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress

## Design to be resilient to a changing climate

Target	Package	2022	2023	2024	2025
Implement a Climate Resilience Plan which addresses high and extreme climate change risks.	Early Works	✔ Well Progressed	✔ Well Progressed	✔ Complete	
	Tunnels	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed	✔ Well Progressed
	M8ORRA			✔ Well Progressed	✔ Well Progressed
	EBTA			✔ Well Progressed	✔ Well Progressed
	EHBA				🔄 In Progress
	ETSA				🔄 In Progress

# Case Study: Electric Crawler Cranes

A Victorian-first initiative; electric crawler cranes on the Eastern Freeway Upgrade: Burke to Tram.

Target	Package	Current Phase	Status
Analyse and implement all feasible opportunities to reduce energy use and greenhouse gas emissions from construction and operation of North East Link.	Eastern Freeway Upgrades: Burke to Tram	Construction	Ongoing



In August 2025, Eastern Freeways: Burke to Tram package successfully mobilised two 40-tonne electric cranes from Advanced Cranes and Tutt Bryant Group Limited, deployed by contractors Tunnelling Solutions and Bothar Group. The cranes are used for pipe-jacking works – lowering pipes into shafts where micro tunnelling machines are constructing new sewers. It has been an easy switch from a traditional crane to electric cranes, with the added benefit of significantly reduced noise impacts on nearby residents due to its near silent operation.

The cranes each had an onboard battery that allowed them to operate for 30 hours per full charge – the equivalent to three 10-hour shifts. They were charged directly from a standard mains connection and were able to operate while charging, enabling 24/7 operation when required.

After 2,000 hours of service, there were no technical issues, and the cranes met or exceeded productivity expectations for the scope of works, showing identical lifting performance compared their diesel-powered equivalents.

Benefits of using the fully electric cranes included:

- avoiding the use of 17kL of diesel – equivalent to 46 tonnes of carbon dioxide emissions
- a 10% cost reduction compared to the standard diesel alternative
- a significant reduction in plant operating noise compared to the standard diesel alternative
- a significantly reduced impact on local air quality, removing the point source emission of pollutants and diesel particulates.

The initiative has also impacted the industry by exposing crane suppliers, tunnelling subcontractors and the delivery team to the benefits of fully electric plants, providing a real world example and thereby reduced perceived risks for future projects.

The use of 40-tonne fully electric crawler cranes at EBTA demonstrates that plant electrification – often considered complex, risky, or costly – can be simple, reliable, commercially viable, and highly impactful.



# Glossary

---

## Terms used in this report

### **Arboreal**

Living in or often found in trees.

### **Embodied carbon**

The greenhouse gas emissions impact associated with all activities involved in the production of a finished material (e.g. activities include: raw material extraction, transport to manufacturing facilities, manufacturing).

### **Fabricators**

A skilled tradesperson who creates value-added products from semi-finished or raw materials, such as the creation of custom steel products from coils or bars of steel.

### **Green Star Rating**

A comprehensive system to assess the sustainability performance of buildings. Visit [gbca.org.au](http://gbca.org.au) to learn more.

### **Inert and non-hazardous construction waste**

Materials resulting from construction and demolition activities, including concrete, bricks, paper, plastics, glass, metal, timber, asphalt, and used, rejected or unwanted tyres.

### **Infrastructure Sustainability (IS) Rating**

A comprehensive system to assess the sustainability performance of infrastructure. Visit [www.iscouncil.org](http://www.iscouncil.org) to learn more.

### **Mass timber**

An engineered timber product that can replace the steel or concrete structural components of buildings.

### **Non-potable water**

Lower quality water suitable for purposes other than domestic consumption (see potable water), such as toilet flushing or dust suppression.

**Potable water**

High quality water that is suitable, safe, and approved for domestic consumption as set and regulated by national health and water quality standards. This is the standard supplied by water utilities which is sometimes called town water or reticulated water.

**Reinstatement**

To restore a material to its original state and/or former location.

**Shared use path**

A pathway that can be used for both walking and cycling.

**Spoil**

Dirt, soil, rock, rubble, and other waste material excavated or removed during digging or tunnelling operations.

**Sustainable Development Goals**

A set of global goals that frame our collective sustainability challenges and opportunities. Visit [sdgs.un.org](https://sdgs.un.org) to learn more.

**Topsoil**

The uppermost layer of soil, distinguished from other layers of soil for its rich nutrient content and high levels of organic matter.

**Tunnel Boring Machine (TBM)**

A machine that excavates soil and rock. TBMs are being used to dig the tunnels for North East Link.

**Tunnel inflow water**

Groundwater which naturally flows into tunnels as a result of surrounding aquifer systems.

**Wurundjeri Woi-wurrung Cultural Heritage Aboriginal Corporation**

Visit [www.wurundjeri.com.au](http://www.wurundjeri.com.au) to learn more.



# Appendix

## About IS Ratings

### Leadership

IS Rating version	IS Rating credit	Intent of the credit	IS Rating level	Performance requirement
v1.2	Inn-1	Rewards pioneering initiatives in sustainable design, process or advocacy.	N/A	One example of an innovation which is either market transforming, improves on credit benchmarks, world, national or state leading, or equivalent.
v2.1	Inn-1	Rewards innovative initiatives and outcomes in delivering sustainable infrastructure.	N/A	One example of an innovation which is either market transforming, improves on credit benchmarks, world, national or state leading, or equivalent.
v1.2	Man-6	Rewards sustainability knowledge sharing initiatives.	Level 2	One example of sustainability knowledge shared within the project, beyond the project boundary, or from outside the project onto the project.
v2.1	Lea-3	Rewards new or updated knowledge on issues and outcomes important to infrastructure sustainability shared between projects and more widely within industry.	Level 2	Two examples of sustainability knowledge shared beyond the project boundary, resulting in competency improvement or specific action. Two examples of sustainability knowledge shared from outside the project and has been utilised on the project. Two examples of sustainability knowledge shared beyond the project boundary to the wider industry.

## Resource Efficiency

IS Rating version	IS Rating credit	Intent of the credit	IS Rating level	Performance requirement
v2.1	Rso-1	Rewards the identification, implementation and management of resource efficiency expectations for each phase of the infrastructure life cycle and the achievement of positive circular economy outcomes.	Level 2	A Resource Efficiency Strategy and Resource Efficiency Action Plan have been developed Resource efficiency opportunities have been identified and assessed for feasibility Performance targets for circular economy outcomes have been reviewed with external stakeholders and proactively communicated to the market.
v1.2	Mat-1	Rewards design and practice that reduces lifecycle environmental impacts of materials.	Level 1.3	Monitor and model materials life cycle impacts across the infrastructure lifecycle. Monitoring and modelling demonstrate a 5% reduction in materials life cycle impacts compared to a base case footprint.
v2.1	Rso-6	Rewards the design and construction of the project in ways that reduce the environmental impacts of materials across the life cycle of the infrastructure asset.	Level 1	Monitor and model of materials life cycle impacts across the infrastructure life cycle. Monitoring and modelling demonstrates a 15% reduction in materials life cycle impacts compared to a base case footprint.

## Communities

IS Rating version	IS Rating credit	Intent of the credit	IS Rating level	Performance requirement
v1.2	Hea-1	To reward a positive contribution to community health and wellbeing.	Level 2	Measures to positively contribute to community health and wellbeing for three priority issues has been identified and implemented. Monitoring of community health and wellbeing indicators related to the priority issues is undertaken at appropriate intervals during construction of the asset.
v2.1	Leg-1	To reward the delivery of initiatives that contribute pronounced and long-lasting societal or environmental outcomes outside of the project scope already addressed by IS credits.	Level 2	Initiatives have been implemented to contribute positively to society or the environment for three priority issues or opportunities. Monitoring has been established to demonstrate the success of the legacy initiatives.

## Climate Change

IS Rating version	IS Rating credit	Intent of the credit	IS Rating level	Performance requirement
v1.2	Ene-1	To reward monitoring and minimising of energy use and GHG emissions across the infrastructure lifecycle.	Level 3	Monitor and model energy use and greenhouse gas emissions across the infrastructure life cycle. Monitoring and modelling demonstrates a 30% reduction in greenhouse gas emissions compared to a base case footprint.
v2.1	Ene-1	To reward the reduction of energy use and carbon emissions across the infrastructure life cycle and drive towards net zero carbon.	Level 3	Monitor and model energy use and carbon emissions for capital and operational carbon. Energy and carbon emissions reduction opportunities have been investigated across the infrastructure life cycle and included in design and construction planning. Monitoring and modelling demonstrates a 30% reduction in energy use and carbon emissions for capital and operational carbon compared to a base case footprint.
v1.2	Ene-2	To reward investigation of, and use of, renewable energy.	Level 1.5	Opportunities for use of renewable energy are fully investigated. Achieve a 20% substitution of energy from renewable sources.
v2.1	Ene-2	To drive towards net zero carbon by increasing the development and use of renewable energy.	Level 1.5	Achieve a 50% substitution of capital and operational non-renewable energy use.